

From: [Delgado, Paige](#)
To: [Don Edgington](#)
Cc: [Moore, Gary](#); [Martin, John](#); [Lara, Alex](#)
Subject: RE: FJ Doyle Site schedule for 1/8 - RESEND
Date: Monday, January 07, 2019 3:33:58 PM

Don – please review operations for tomorrow and confirm/edit as needed. Also, please confirm # trucks with vendors and verify the #s I have in the list below for accuracy.

Thanks

Monday, Jan 7 (OSC Delgado):

- Delivery of Select Fill for Restoration - ongoing
- Restoration (Rusty): FJD02 and FJD03 - ongoing/Fill used in FJD04-07 as well
- Restoration (Oscar L) – FJD08/09 - topsoil in backyards
- Excavate (Dee): FJD04-08 (TSCA) and DRA09; FJD04-05/06 (time permitting) – Did not occur – water was not pumped because filter bags didn't arrive; No access to these grids for excavation
- Excavate (Oscar): DRA02 and DRA03 - ongoing
- Waste disposal (Dee): TSCA Disposal to Itasca Landfill
- Waste Disposal (Dee) Non-TSCA C&D Debris to Maloy Landfill – 2 trucks began around 3 pm

Tuesday, Jan 8 (OSC Delgado):

- (Joe Mike/Puddin') - Dewater accumulation of water in FJD04/06 utilizing filter bag and waddles onto Cottonwood ditch (DRA05/DRA04)
- Delivery of Select Fill for Restoration (Rusty) (3 Trucks)
- Waste Disposal (Dee): Concrete/Debris/Non-TSCA Soils to Maloy (2 Trucks)
- Waste disposal (Dee): TSCA Disposal to Itasca Landfill (3 Trucks)
- Excavate (Oscar/Alejandro): Complete DRA02 and Continue to DRA03
- Excavation (Dee): FJD04-08 (TSCA) and DRA09
- Restoration (Rusty): Continue soil restoration of FJD08, and FJD09; FJD03-06, FJD04-07 and EAS07
- TX Yard Pro (Sod vendor) site visit in the morning