

**From:** [Martin, John](#)  
**To:** [Moore, Gary](#); [Delgado, Paige](#)  
**Cc:** [Lara, Alex](#)  
**Subject:** FJ Doyle Removal Chronology (DRAFT) - November 20  
**Date:** Tuesday, November 20, 2018 4:10:07 PM

---

November 20, 2018 (DRAFT):

The EPA team continued excavation activities with Team 1 excavating FJD06-01 (6 in) and FJD07-01 (12 in).

Team 2 loaded non-TSCA PCB contaminated soil into transportation trucks for disposal. A total of 12 loads/trucks were loaded and delivered their loads to the Maloy Landfill.

And the 4 trucks dedicated to the project were deconned for the holiday weekend while the project is shut-down. They planned on doing other commercial work.

START collected confirmation soil samples from grids FJD06-01, FJD03-10NW, FJD03-09NSEW, and FJD07-01 submitted the samples for laboratory analysis.

Received analytical results for the sampling event on November 15, 2018.

Personnel On-site: 1 EPA, 1 START, 10 ERRS

