RESTORATION ENVIRONMENTAL RESTORATION LLC.

DAILY WORK ORDER								
Operating Period: 02/17/19 Task Order: 0618F0308 Page 1 of 1								- CONTRACTOR AND ADDRESS OF THE ADDR
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado/Nicolas Brescia				
Location (City, State): Leonard, Texas				Shift: 1 2	Start Time: 07:00	Start Time: Stop 7 17:00		
1. Work Authorized for the Period				Work Accomplished for the Period				
 Commence parking lot construction; Continue addressing outstanding restoration punch-list items; Continue removal reporting and scheduling. 				In Progress: Installation of parking lot; In Progress: Addressing outstanding restoration punchlist items; In Progress: Removal reporting and task scheduling.				
OSC Signature: Date:				OSC Signature: Date:				
RM Signature: Date: 19				RM Signature: Date: 2/17/19				
2. Upcoming Work Authorized								
Complete backfilling/grading Grid No. FJD05; complete parking lot construction. Continue/complete site demobilization of remaining personnel and equipment.								
3. Quantity / Volume Tracking:								
Description:				Current Period:	Current Period: Total to Date:			
2"- 3" Limestone Rock (Haul Road)						5 TL/56.64 tons		
Non-regulated, non-hazardous soils						263 TL/6,026.68 tons		
Parking Lot (3" Surge Rock and 1½" Crusher Run)						24 TL/641.01 tons		
TSCA-contaminated soils						150 TL/3,240.68 tons		
Select Backfill, Wolf Creek Plant (12-15 PI)						475 TL/7,764.51 tons		
C&D Debris (wooden portions of building stored in roll-off box)						1 30-yd. open-top box ≈4 tons		
Topsoil, Horn Plant						10 TL/175.72 tons 104 TL/1,337.34 tons		
Bulk Hydraulic Liquids, Spent						3/165 Gallons		
4. Number of Personnel Authorized Current Period								
ersonnel Category: Quantity:				Personnel Category: Quantity:				
Response Manager	1			Operator		Quantity:		
*FCA	1			*Laborer/Operator 2				
*Foreman	1			Truck Driver/Laborer/Operator 0				
5. Equipment Authorized for Current Period								
Item	T	T	Not Head !	T 14		Tai	Γ	
item	Qty	Used	Not Used / or Down	Item		Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1	O. Down	Front End Loader (J	D 544K)	1	1	7 OI DOWN
*3/4 ton extended-cab	2	2		Skid steer with bucket/forks Bobcat TS90		1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Mini-excavator (Bobo		1	1	
Drum Roller/Compactor Bulldozer (JD 650K-LGP)	1	1		Excavator (JD 210G)		1	1	
*Passenger car, FCA	i	1				+		
6. Comments / Amendments (Include Time)								
*One ¾ ton extended cab, Passenger car (FCA), Foreman, FCA and one (1) Laborer were in demobilization status during current operational period.								
() ((()) () () () ()								
Signature of OSC				DOJU EXONIUS 411/19				
Signature of OSC Date				Signature of RM	. 0		vate /	