



ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 80

U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 02/19/19		Task Order: 0618F0308		Page 1 of 1																																																																	
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolás Brescia																																																																			
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:00																																																																	
1. Work Authorized for the Period 1) Complete parking lot construction; 2) Continue addressing outstanding restoration punch-list items; 3) Demobilize remaining personnel and equipment; 4) Continue removal reporting and scheduling.		Work Accomplished for the Period 1) Complete: Construction of parking lot; 2) In Progress: Continue addressing remaining removal punch-list items; 3) In Progress: Demobilization of remaining personnel and equipment; 4) In Progress: Removal reporting and task scheduling.																																																																			
OSC Signature:		Date:		OSC Signature:																																																																	
RM Signature: <i>[Signature]</i>		Date: 2/19/19		RM Signature: <i>[Signature]</i>																																																																	
Date: 2/19/19		Date: 2/19/19		Date: 2/19/19																																																																	
2. Upcoming Work Authorized Complete punch-list items; preparation and submittal of removal reports; demobilization of remaining personnel and equipment.																																																																					
3. Quantity / Volume Tracking: <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Description:</th> <th>Current Period:</th> <th>Total to Date:</th> </tr> </thead> <tbody> <tr> <td>2"- 3" Limestone Rock (Haul Road)</td> <td></td> <td>5 TL/56.64 tons</td> </tr> <tr> <td>Non-regulated, non-hazardous soils</td> <td></td> <td>263 TL/6,026.68 tons</td> </tr> <tr> <td>Parking Lot (3" Surge Rock and 1½" Crusher Run)</td> <td>3 TL/78.99 Tons</td> <td>30 TL/801.97 tons</td> </tr> <tr> <td>TSCA-contaminated soils</td> <td></td> <td>150 TL/3,240.68 tons</td> </tr> <tr> <td>Select Backfill, Wolf Creek Plant (12-15 PI)</td> <td></td> <td>484 TL/7,871.81 tons</td> </tr> <tr> <td>C&D Debris (wooden portions of building stored in roll-off box)</td> <td></td> <td>1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons</td> </tr> <tr> <td>Topsoil, Horn Plant</td> <td></td> <td>115 TL/1,472.91 tons</td> </tr> <tr> <td>Bulk Hydraulic Liquids, Spent</td> <td></td> <td>3/165 Gallons</td> </tr> </tbody> </table>						Description:	Current Period:	Total to Date:	2"- 3" Limestone Rock (Haul Road)		5 TL/56.64 tons	Non-regulated, non-hazardous soils		263 TL/6,026.68 tons	Parking Lot (3" Surge Rock and 1½" Crusher Run)	3 TL/78.99 Tons	30 TL/801.97 tons	TSCA-contaminated soils		150 TL/3,240.68 tons	Select Backfill, Wolf Creek Plant (12-15 PI)		484 TL/7,871.81 tons	C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons	Topsoil, Horn Plant		115 TL/1,472.91 tons	Bulk Hydraulic Liquids, Spent		3/165 Gallons																																					
Description:	Current Period:	Total to Date:																																																																			
2"- 3" Limestone Rock (Haul Road)		5 TL/56.64 tons																																																																			
Non-regulated, non-hazardous soils		263 TL/6,026.68 tons																																																																			
Parking Lot (3" Surge Rock and 1½" Crusher Run)	3 TL/78.99 Tons	30 TL/801.97 tons																																																																			
TSCA-contaminated soils		150 TL/3,240.68 tons																																																																			
Select Backfill, Wolf Creek Plant (12-15 PI)		484 TL/7,871.81 tons																																																																			
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons																																																																			
Topsoil, Horn Plant		115 TL/1,472.91 tons																																																																			
Bulk Hydraulic Liquids, Spent		3/165 Gallons																																																																			
4. Number of Personnel Authorized Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Personnel Category:</th> <th>Quantity:</th> <th>Personnel Category:</th> <th>Quantity:</th> </tr> </thead> <tbody> <tr> <td>Response Manager</td> <td>1</td> <td>Operator</td> <td>2</td> </tr> <tr> <td>*FCA</td> <td>1</td> <td>Laborer/Operator</td> <td>2</td> </tr> <tr> <td>Foreman</td> <td>0</td> <td>Truck Driver/Laborer/Operator</td> <td>0</td> </tr> </tbody> </table>						Personnel Category:	Quantity:	Personnel Category:	Quantity:	Response Manager	1	Operator	2	*FCA	1	Laborer/Operator	2	Foreman	0	Truck Driver/Laborer/Operator	0																																																
Personnel Category:	Quantity:	Personnel Category:	Quantity:																																																																		
Response Manager	1	Operator	2																																																																		
*FCA	1	Laborer/Operator	2																																																																		
Foreman	0	Truck Driver/Laborer/Operator	0																																																																		
5. Equipment Authorized for Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> </tr> </thead> <tbody> <tr> <td>½ ton crew-cab pickup (RM)</td> <td>1</td> <td>1</td> <td></td> <td>*Mini-excavator (Bobcat E85)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>*¾ ton extended-cab</td> <td>1</td> <td>1</td> <td></td> <td>*Skid steer with bucket/forks</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>¾ ton crew-cab flatbed w/ fuel cell</td> <td>1</td> <td>1</td> <td></td> <td>Bobcat TS90</td> <td></td> <td></td> <td></td> </tr> <tr> <td>*Plate Compactors</td> <td>2</td> <td>2</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>*Drum Roller/Compactor</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>*Bulldozer (JD 650K-LGP)</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>*Front End Loader (JD 544K)</td> <td>1</td> <td>1</td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>						Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down	½ ton crew-cab pickup (RM)	1	1		*Mini-excavator (Bobcat E85)	1	1		*¾ ton extended-cab	1	1		*Skid steer with bucket/forks	1	1		¾ ton crew-cab flatbed w/ fuel cell	1	1		Bobcat TS90				*Plate Compactors	2	2						*Drum Roller/Compactor	1	1						*Bulldozer (JD 650K-LGP)	1	1						*Front End Loader (JD 544K)	1	1					
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down																																																														
½ ton crew-cab pickup (RM)	1	1		*Mini-excavator (Bobcat E85)	1	1																																																															
*¾ ton extended-cab	1	1		*Skid steer with bucket/forks	1	1																																																															
¾ ton crew-cab flatbed w/ fuel cell	1	1		Bobcat TS90																																																																	
*Plate Compactors	2	2																																																																			
*Drum Roller/Compactor	1	1																																																																			
*Bulldozer (JD 650K-LGP)	1	1																																																																			
*Front End Loader (JD 544K)	1	1																																																																			
6. Comments / Amendments (Include Time) *Off-rent during current operational period or in demobilization status from the site.																																																																					
Signature of OSC		Date		Signature of RM																																																																	
				Date: 2/19/19																																																																	