









DAILY WORK ORDER

Operating Period: 02/16/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Complete backfilling remaining open grids; 2) Continue final restoration of on-site areas (Grid No. FJD04); 3) Continue installation of parking lot; 4) Continue addressing outstanding restoration punch-list items; 5) Continue removal reporting and scheduling.		1) Complete: Backfilling remaining open grids (FJD04-02, DRA07E and DRA08N); 2) In Progress: Final grade and compaction of all site grids; 3) In Progress: Installation of parking lot; 4) In Progress: Addressing outstanding restoration punch-list items; 5) In Progress: Removal reporting and task scheduling.					
OSC Signature: 		Date: 2/19/19	OSC Signature: 		Date: 2/19/19		
RM Signature: 		Date: 2/16/19	RM Signature: 		Date: 2/16/19		
2. Upcoming Work Authorized		Complete restoration of remaining grids, final construction of parking lot and addressing final restoration punch-list items.					
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils				263 TL/6,026.68 tons			
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils				150 TL/3,240.68 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		22 TL/428.51 Tons		475 TL/7,764.51 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 4 tons			
Topsoil, Horn Plant				10 TL/175.72 tons			
Bulk Hydraulic Liquids, Spent				104 TL/1,337.34 tons			
				3/165 Gallons			
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:			
Response Manager		1		Operator			
FCA		1		Laborer/Operator			
Foreman		1		**Truck Driver/Laborer/Operator			
				1			
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
1/2 ton crew-cab pickup (RM)	1	1		*20' Conex Box	1	1	
**3/4 ton extended-cab	3	3		Skid steer with bucket/forks	1	1	
				Bobcat TS90			
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Mini-excavator (Bobcat E85)	1	1	
*Plate Compactors	2	2		Excavator (JD 210G)	1	1	
*40' x 8' office trailer	1	1		Front End Loader (JD 544K)	1	1	
*70 KW Generator	1	1		Bulldozer (JD 650K-LGP)	1	1	
Passenger car, FCA	1	1		Drum Roller/Compactor	1	1	
6. Comments / Amendments (Include Time)							
*These items were off-rent and remain at the site pending demobilization							
**In Demobilization Status (1 3/4 ton Extended Cab and 1 Truck Driver/Laborer/Operator)							
Signature of OSC: 		Date: 2/19/19		Signature of RM: 		Date:	