









DAILY WORK ORDER

Operating Period: 02/17/19				Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado/Nicolas Brescia			
Location (City, State): Leonard, Texas				Shift: 1 2		Start Time: 07:00	
						Stop Time: 17:00	
1. Work Authorized for the Period				Work Accomplished for the Period			
1) Commence parking lot construction; 2) Continue addressing outstanding restoration punch-list items; 3) Continue removal reporting and scheduling.				1) In Progress: Installation of parking lot; 2) In Progress: Addressing outstanding restoration punch-list items; 3) In Progress: Removal reporting and task scheduling.			
OSC Signature: 		Date: 2/19/19		OSC Signature: 		Date: 2/19/19	
RM Signature: 		Date: 2/17/19		RM Signature: 		Date: 2/17/19	
2. Upcoming Work Authorized							
Complete backfilling/grading Grid No. FJD05; complete parking lot construction. Continue/complete site demobilization of remaining personnel and equipment.							
3. Quantity / Volume Tracking:							
<u>Description:</u>				<u>Current Period:</u>		<u>Total to Date:</u>	
2" - 3" Limestone Rock (Haul Road)						5 TL/56.64 tons	
Non-regulated, non-hazardous soils						263 TL/6,026.68 tons	
Parking Lot (3" Surge Rock and 1½" Crusher Run)						24 TL/641.01 tons	
TSCA-contaminated soils						150 TL/3,240.68 tons	
Select Backfill, Wolf Creek Plant (12-15 PI)						475 TL/7,764.51 tons	
C&D Debris (wooden portions of building stored in roll-off box)						1 30-yd. open-top box ≈ 4 tons	
Topsoil, Horn Plant						10 TL/175.72 tons	
Bulk Hydraulic Liquids, Spent						104 TL/1,337.34 tons	
						3/165 Gallons	
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>		<u>Quantity:</u>	
Response Manager		1		Operator		2	
*FCA		1		*Laborer/Operator		2	
*Foreman		1		Truck Driver/Laborer/Operator		0	
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
½ ton crew-cab pickup (RM)	1	1		Front End Loader (JD 544K)	1	1	
*¾ ton extended-cab	2	2		Skid steer with bucket/forks	1	1	
				Bobcat TS90			
¾ ton crew-cab flatbed w/ fuel cell	1	1		Mini-excavator (Bobcat E85)	1	1	
Drum Roller/Compactor	1	1		Excavator (JD 210G)	1	1	
Bulldozer (JD 650K-LGP)	1	1					
*Passenger car, FCA	1	1					
6. Comments / Amendments (Include Time)							
*One ¾ ton extended cab, Passenger car (FCA), Foreman, FCA and one (1) Laborer were in demobilization status during current operational period.							
		2/19/19				2/17/19	
Signature of OSC		Date		Signature of RM		Date	