## ENVIRONMENTAL RESTORATION LLC.

				DAILY WORK OF	RDER				
Operating Period: 01/26/19					Task Order: 0618F0308				
Project Name: F.J. Doyle Salvage Site					OSC: Gary Moore/Paige Delgado				
Location (City, State): Leonard, Texas					Shift:	The control of the co		Sto 17:3	p Time: 30
1.	Work Authorized for the Period				Work Accomplished for the Period				
<ol> <li>Continue off-site T&amp;D of non-TSCA-contaminated soil;</li> <li>Commence restoration Grid(s) No. DRA02, DRA03 and DRA026;</li> <li>Continue excavations in Grid No. FJD04-03 and FJD04-01;</li> <li>Continue removal reporting and T&amp;D scheduling.</li> </ol>					<ol> <li>In Progress: Off-site T&amp;D of non-TSCA-contaminated soils;</li> <li>Complete: Restoration in Grid No. DRA026;</li> <li>In Progress: Restoration in Grid No(s) DRA02 and DRA03;</li> <li>In Progress: Excavations in Grid No. FJD04-03 and FJD04-01;</li> <li>In Progress: Removal reporting and task scheduling.</li> </ol>				
OSC Signature: Date:					OSC Signature: Date:				
RM Signature: Date: Date: 1/26/9  2. Upcoming Work Authorized					RM Signature: Date: 126/19				
Resume restoration in Grid(s) EAS07, EAS08, DRA02, DRA03, FJD04-05, FJD04-06 and FJD04-08. Resume off-site T&D of non-TSCA soils; continue/complete on-site excavations in FJD04-01 and FJD04-03.  Quantity / Volume Tracking:									
Description:					Current Period:		Total to Date:		
2"- 3" Limestone Rock (Haul Road)							5 TL/56.64 tons		
Non-regulated, non-hazardous soils 3" Surge Rock (Parking Lot)					10 TL/224.09 tons		206 TL/4,776.96 tons		
TSCA-contaminated soils					5 TL/134.75 tons		15 TL/402.04 tons		
Select Backfill, Wolf Creek Plant (12–15 PI)					Water the second		64 TL/1,488.19 tons 206 TL/3,666.23 tons		
C&D Debris (wooden portions of building stored in roll-off box)							1 30-yd. open-top box ≈5 tons 10 TL/175.72 tons		
Topsoil, Horn Plant									
Bulk Hydraulic Liquids, Spent							82 TL/1,059.35 tons 3/165 Gallons		
4.	Number of Personnel Aut	horized C	urrent Per	iod					
Personnel Category: Quantity:					Personnel Category	<u>/:</u>	Quantity:		
Response Manager 1			Operator		2				
FCA 1			Laborer		3				
Foreman	Foreman 1		Truck Driver/Laborer	/Operator					
5. Equipment Authorized for Current Period									
Item		Qty	Used	Not Used / or Down	Item	1.7	Qty	Used	Not Used /
	ew-cab pickup (RM)	1	1		Portable toilets		3	3	
the second second second second	tended-cab	2	2		Hand-wash station	-102 170	1	1	
3/4 ton crew-cab flatbed w/ fuel cell		1	1		Skid steer with bucket Bobcat TS90		1	1	
	mpactors	2	2		Mini-excavator (Bobo		1	1	
The state of the s	ffice trailer         1         1           enerator         1         1		2,000-gallon Water T		1 1				
	W Generator 1 1 1 senger car, FCA 1 1			Excavator (JD 210G) Front End Loader (JI		1 1 1		-	
	centrifugal pump/hoses 2 2			Bulldozer (JD 650K-)		1	1	-	
20' Conex Box 1 1		-		Sandozoi (SD 000K-)	<u></u>	-	-		
6.	Comments / Amendments	CONTRACTOR OF THE PARTY OF THE					L.	<u> </u>	
				n					
					- present supplies 1	- A			
0:	a of OSC		Doto		Cinnetus of DM				
NIGDOTHIC	I W. I								