







## DAILY WORK ORDER

Operating Period: 01/30/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Continue off-site T&D of non-TSCA-contaminated soil; 2) Complete restoration Grid(s) No. DRA02 and DRA03; 3) Continue excavations in Grid No. FJD04-01; continue excavations in Grid(s) No. DRA05 and DRA07; 4) Continue removal reporting and T&D scheduling.		1) In Progress: Off-site T&D of non-TSCA-contaminated soils; 2) Complete: Restoration in Grid(s) No. DRA02 and DRA03; 3) In Progress: Restoration in Grid No. FJD04-05 and FJD04-06; 4) In Progress: Excavations in Grid(s) No. FJD04-01, DRA07, DRA05 and DRA04; 5) In Progress: Removal reporting and task scheduling.					
OSC Signature: 		Date: 1/30/19	OSC Signature: 		Date: 1/30/19		
RM Signature: 		Date: 1/30/19	RM Signature: 		Date: 1/30/19		
<b>2. Upcoming Work Authorized</b>							
Continue restoration in Grid(s) FJD04-05 and FJD04-03. Continue off-site T&D of non-TSCA soils; continue excavations in FJD04-01, DRA05, DRA06 and DRA07.							
<b>3. Quantity / Volume Tracking:</b>							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2" - 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils		10 TL/225.41 Tons		241 TL/5,577.85 tons			
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils				64 TL/1,488.19 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		32 TL/545.70 Tons		269 TL/4,887.89 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons 10 TL/175.72 tons			
Topsoil, Horn Plant		1 TL/12.3 Tons		98 TL/1,263.29 tons			
Bulk Hydraulic Liquids, Spent				3/165 Gallons			
<b>4. Number of Personnel Authorized Current Period</b>							
<u>Personnel Category:</u>	<u>Quantity:</u>	<u>Personnel Category:</u>	<u>Quantity:</u>				
Response Manager	1	Operator	2				
FCA	1	Laborer/Operator	3				
Foreman	1	Truck Driver/Laborer/Operator	1				
<b>5. Equipment Authorized for Current Period</b>							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
3/4 ton extended-cab	3	3		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
				Bobcat TS90			
Plate Compactors	2	2		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	1	1		Bulldozer (JD 650K-LGP)	1	1	
20' Conex Box	1	1		Drum Roller/Compactor	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC _____				Signature of RM _____			
Date _____				Date _____			