



ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 29

U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 12/12/18		Task Order: 0618F0308		Page 1 of 1																																																																																									
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado																																																																																											
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 18:00																																																																																									
1. Work Authorized for the Period 1) Continue off-site T&D of non-hazardous, non-regulated soils; 2) Continue restoration adjacent to off-site residences, specifically Grid(s) FJD02-05A, FJD02-06, FJD02-08, FJD08-01, FJD08-04 and DRA010; 3) Continue installation and maintenance of erosion and storm-water controls; secure remaining waste stockpile in advance of inclement weather;		Work Accomplished for the Period 1) In Progress: Continuing off-site T&D of non-hazardous, non-regulated soils; 2) In Progress: Restoration of residential properties and along alley; 3) Continue installation of institutional controls, specifically erosion and storm-water control features adjacent to TSCA grids;																																																																																											
OSC Signature:		Date:		OSC Signature:																																																																																									
RM Signature: <i>Don W Edgerton</i>		Date: <u>12/12/18</u>		RM Signature: <i>Don W Edgerton</i>																																																																																									
Date: <u>12/12/18</u>		Date: <u>12/12/18</u>		Date: <u>12/12/18</u>																																																																																									
2. Upcoming Work Authorized Resume dewatering site areas; resume off-site T&D of non-hazardous, non-regulated soils, and resume restoration of approved grids.																																																																																													
3. Quantity / Volume Tracking: <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Description:</th> <th>Current Period:</th> <th>Total to Date:</th> </tr> </thead> <tbody> <tr> <td>2"- 3" Limestone Rock (Haul Road)</td> <td></td> <td>5 Truck Loads - 47.25 tons</td> </tr> <tr> <td>Non-regulated, non-hazardous soils</td> <td>14 Truck Loads - 331.75 tons</td> <td>71 Truck Loads - 1,756.20 tons</td> </tr> <tr> <td>Select Backfill, Wolf Creek Plant (12-15 PI)</td> <td>12 Truck Loads - 294.72 tons</td> <td>33 Truck Loads - 839.81 tons</td> </tr> <tr> <td>C&D Debris (wooden portions of building stored in roll-off box)</td> <td></td> <td>1 30-yd. open-top box ≈ 5 tons</td> </tr> </tbody> </table>						Description:	Current Period:	Total to Date:	2"- 3" Limestone Rock (Haul Road)		5 Truck Loads - 47.25 tons	Non-regulated, non-hazardous soils	14 Truck Loads - 331.75 tons	71 Truck Loads - 1,756.20 tons	Select Backfill, Wolf Creek Plant (12-15 PI)	12 Truck Loads - 294.72 tons	33 Truck Loads - 839.81 tons	C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 5 tons																																																																									
Description:	Current Period:	Total to Date:																																																																																											
2"- 3" Limestone Rock (Haul Road)		5 Truck Loads - 47.25 tons																																																																																											
Non-regulated, non-hazardous soils	14 Truck Loads - 331.75 tons	71 Truck Loads - 1,756.20 tons																																																																																											
Select Backfill, Wolf Creek Plant (12-15 PI)	12 Truck Loads - 294.72 tons	33 Truck Loads - 839.81 tons																																																																																											
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 5 tons																																																																																											
4. Number of Personnel Authorized Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Personnel Category:</th> <th>Quantity:</th> <th>Personnel Category:</th> <th>Quantity:</th> </tr> </thead> <tbody> <tr> <td>Response Manager</td> <td>1</td> <td>Operator</td> <td>3</td> </tr> <tr> <td>FCA</td> <td>1</td> <td>Laborer</td> <td>3</td> </tr> <tr> <td>Foreman</td> <td>1</td> <td>Truck Driver/Laborer</td> <td>1</td> </tr> </tbody> </table>						Personnel Category:	Quantity:	Personnel Category:	Quantity:	Response Manager	1	Operator	3	FCA	1	Laborer	3	Foreman	1	Truck Driver/Laborer	1																																																																								
Personnel Category:	Quantity:	Personnel Category:	Quantity:																																																																																										
Response Manager	1	Operator	3																																																																																										
FCA	1	Laborer	3																																																																																										
Foreman	1	Truck Driver/Laborer	1																																																																																										
5. Equipment Authorized for Current Period <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> <th>Item</th> <th>Qty</th> <th>Used</th> <th>Not Used / or Down</th> </tr> </thead> <tbody> <tr> <td>½ ton crew-cab pickup (RM)</td> <td>1</td> <td>1</td> <td></td> <td>Portable toilets</td> <td>3</td> <td>3</td> <td></td> </tr> <tr> <td>½ ton extended-cab</td> <td>2</td> <td>2</td> <td></td> <td>Hand-wash station</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>¾ ton crew-cab flatbed w/ fuel cell</td> <td>1</td> <td>1</td> <td></td> <td>Skid steer with bucket/forks</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>1-ton dump-truck</td> <td>1</td> <td>1</td> <td></td> <td>Bobcat TS90</td> <td></td> <td></td> <td></td> </tr> <tr> <td>½ -ton extended cab (POV)</td> <td>1</td> <td>1</td> <td></td> <td>*Mini-excavator (Bobcat E85)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>40' x 8' office trailer</td> <td>1</td> <td>1</td> <td></td> <td>2,000-gallon Water Truck</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>70 kW Generator</td> <td>1</td> <td>1</td> <td></td> <td>Excavator (JD 210G)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>Passenger car, FCA</td> <td>1</td> <td>1</td> <td></td> <td>*Front End Loader (JD 544K)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td>20' Conex Box</td> <td>1</td> <td>1</td> <td></td> <td>Bulldozer (JD 650K-XLT)</td> <td>1</td> <td>1</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> <td>2" centrifugal pump/hoses</td> <td>2</td> <td>2</td> <td></td> </tr> </tbody> </table>						Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down	½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3		½ ton extended-cab	2	2		Hand-wash station	1	1		¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1		1-ton dump-truck	1	1		Bobcat TS90				½ -ton extended cab (POV)	1	1		*Mini-excavator (Bobcat E85)	1	1		40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1		70 kW Generator	1	1		Excavator (JD 210G)	1	1		Passenger car, FCA	1	1		*Front End Loader (JD 544K)	1	1		20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1						2" centrifugal pump/hoses	2	2	
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down																																																																																						
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3																																																																																							
½ ton extended-cab	2	2		Hand-wash station	1	1																																																																																							
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1																																																																																							
1-ton dump-truck	1	1		Bobcat TS90																																																																																									
½ -ton extended cab (POV)	1	1		*Mini-excavator (Bobcat E85)	1	1																																																																																							
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1																																																																																							
70 kW Generator	1	1		Excavator (JD 210G)	1	1																																																																																							
Passenger car, FCA	1	1		*Front End Loader (JD 544K)	1	1																																																																																							
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1																																																																																							
				2" centrifugal pump/hoses	2	2																																																																																							
6. Comments / Amendments (Include Time) *One mini-excavator off rent and one Front End Loader mobilized to site																																																																																													
Signature of OSC		Date		Signature of RM																																																																																									
				Date: <u>12/12/18</u>																																																																																									