



# ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 28

U.S. EPA, Region 6

## DAILY WORK ORDER

|   |            |                  |  |                              |  |                  |                           |
|---|------------|------------------|--|------------------------------|--|------------------|---------------------------|
| Operating Period: 12/11/18  |            |                  | Task Order: 0618F0308  |                              | Page 1 of 1  |                  |                           |
| Project Name: F.J. Doyle Salvage Site   |            |                  | OSC: Gary Moore/Paige Delgado  |                              |  |                  |                           |
| Location (City, State):<br>Leonard, Texas   |            |                  | Shift:<br><u>1</u> 2   | Start Time:<br>07:00         | Stop Time:<br>18:00                                  |                  |                           |
| <b>1. Work Authorized for the Period</b>  |            |                  | <b>Work Accomplished for the Period</b>  |                              |  |                  |                           |
| 1) Continue off-site T&D of non-hazardous, non-regulated soils;<br>2) Continue dewatering excavated grids; clean out culverts underneath residential properties and inlets/outfalls;<br>3) Commence backfilling Grid No. FJD09-03 and DRA012;<br>4) Commence re-excavation of Grid No. FJD08-01 and 04. |            |                  | 1) In Progress: Continuing off-site T&D of non-hazardous, non-regulated soils;<br>2) In Progress: Re-excavations in Grid No. FJD08-01 and 04;<br>3) In Progress: Dewatering excavated grids, transferring rainwater as needed;<br>4) In Progress: Initial backfilling of Grid No. FJD09-03 and DRA012. |                              |  |                  |                           |
| OSC Signature:  |            | Date: 12/12/18   | OSC Signature:   |                              | Date: 12/12/18                                       |                  |                           |
| RM Signature:   |            | Date: 12/11/18   | RM Signature:  |                              | Date: 12/11/18                                       |                  |                           |
| <b>2. Upcoming Work Authorized</b>  |            |                  |  |                              |  |                  |                           |
| Continue off-site T&D of non-hazardous, non-regulated soils, continue dewatering of excavated residential grids, continue re-excavations of site areas, as directed. Resume receiving select backfill and topsoil. Continue restoration of approved grids.  |            |                  |  |                              |  |                  |                           |
| <b>3. Quantity / Volume Tracking:</b>   |            |                  |  |                              |  |                  |                           |
| <b>Description:</b>   |            |                  | <b>Current Period:</b>   |                              | <b>Total to Date:</b>                                |                  |                           |
| 2"- 3" Limestone Rock (Haul Road)   |            |                  |  |                              | 5 Truck Loads - 47.25 tons                           |                  |                           |
| Non-regulated, non-hazardous soils  |            |                  | 20 Truck Loads - 387.26 tons (16 tickets received)   |                              | 57 Truck Loads - 1,325.60 tons (53 tickets received) |                  |                           |
| Select Backfill, Wolf Creek Plant (12-15 PI)  |            |                  |  |                              | 21 Truck Loads - 545.09 tons                         |                  |                           |
| C&D Debris (wooden portions of building stored in roll-off box)   |            |                  |  |                              | 1 30-yd. open-top box ≈ 5 tons                       |                  |                           |
| <b>4. Number of Personnel Authorized Current Period</b>   |            |                  |  |                              |  |                  |                           |
| <b>Personnel Category:</b>  |            | <b>Quantity:</b> |  | <b>Personnel Category:</b>   |  | <b>Quantity:</b> |                           |
| Response Manager  |            | 1                |  | Operator                     |  | 3                |                           |
| FCA   |            | 1                |  | Laborer                      |  | 3                |                           |
| Foreman   |            | 1                |  | Truck Driver/Laborer         |  | 1                |                           |
| <b>5. Equipment Authorized for Current Period</b>   |            |                  |  |                              |  |                  |                           |
| <b>Item</b>   | <b>Qty</b> | <b>Used</b>      | <b>Not Used / or Down</b>  | <b>Item</b>                  | <b>Qty</b>   | <b>Used</b>      | <b>Not Used / or Down</b> |
| ½ ton crew-cab pickup (RM)  | 1          | 1                |  | Portable toilets             | 3  | 3                |                           |
| ½ ton extended-cab  | 2          | 2                |  | Hand-wash station            | 1  | 1                |                           |
| ¾ ton crew-cab flatbed w/ fuel cell   | 1          | 1                |  | Skid steer with bucket/forks | 1  | 1                |                           |
| 1-ton dump-truck  | 1          | 1                |  | Bobcat TS90                  |  |                  |                           |
| ½ -ton extended cab (POV)   | 1          | 1                |  | Mini-excavator (Bobcat E85)  | 2  | 2                |                           |
| 40' x 8' office trailer   | 1          | 1                |  | 2,000-gallon Water Truck     | 1  | 1                |                           |
| 70 kW Generator   | 1          | 1                |  | Excavator (JD 210G)          | 1  | 1                |                           |
| Passenger car, FCA  | 1          | 1                |  | Telescopic Forklift (JCB)    | 1  | 1                |                           |
| 20' Conex Box   | 1          | 1                |  | Bulldozer (JD 650K-XLT)      | 1  | 1                |                           |
|   |            |                  |  | *2" centrifugal pump/hoses   | 2  | 2                |                           |
| <b>6. Comments / Amendments (Include Time)</b>  |            |                  |  |                              |  |                  |                           |
| *Second 2" pump, hoses and strainer mobilized to site during operational period.  |            |                  |  |                              |  |                  |                           |
|   |            | 12/12/18         |  |                              |  | 12/11/18         |                           |
| Signature of OSC  |            | Date             |  | Signature of RM              |  | Date             |                           |