



DAILY WORK ORDER

Operating Period: 12/20/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Dewater accumulated rainwater in Grid(s) No. FJD02-06, FJD03-04, FJD09-03, FJD08-04, DRA06, and DRA011; 2) After dewatering, resume restoration in Grid(s) No. FJD08-01, FJD08-02 and FJD08-04; 3) Continue off-site T&D of TSCA-contaminated soils; 4) Decontaminate transporter trailers and demobilize same.		1) Complete: Dewatering of standing rainwater in Grid(s) No. FJD02-06, FJD03-04, FJD08-04 and FJD08-04; 2) In Progress: Restoration in Grid(s) No. FJD08-01, FJD08-02, FJD08-04, DRA010 and DRA028; 3) In Progress: Continuation of off-site T&D of TSCA-contaminated soils (approximately 80 yd ³ remain in TSCA stockpile, cover and anchor same); 4) Decontaminate three (3) transporter end-dump trailers, demobilize same.					
OSC Signature: <i>Gary Moore</i>		Date: 12/20/18	OSC Signature: <i>Gary Moore</i>		Date: 12/20/18		
RM Signature: <i>Paige Delgado</i>		Date: 12/20/18	RM Signature: <i>Paige Delgado</i>		Date: 12/20/18		
2. Upcoming Work Authorized							
Continue restoration in Grid(s) No. FJD08-01, FJD08-02, FJD08-04, FJD09-01, FJD09-03, DRA010 and DRA012. Reset chain-link fencing and privacy screening, secure site for holiday break. Crew in demobilization status from 12/22/18 to 1/2/19. XXXX 1/1/19. Crew will remobilize on 1/2/19 and begin work on 1/3/19.							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				88 Truck Loads - 2,156.74 tons (all scale tickets received)			
TSCA-contaminated soils		3 Truck Loads - 65.86 tons		11 Truck Loads - 234.33 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		2 Truck Loads - 48.13 tons		61 Truck Loads - 1,483.38 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons			
Topsoil, Horn Plant		6 Truck Loads - 73.56 tons		13 Truck Loads - 178.56 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:		Quantity:	
Response Manager		1		Operator		3	
FCA		1		Laborer		3	
Foreman		1		Truck Driver/Laborer		1	
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½-ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	2	2		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		Plate compactors	2	2	
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			