



DAILY WORK ORDER

| | | | | | | | |
|--|------------|--|---------------------------|---------------------------------|------------|----------------|---------------------------|
| Operating Period: 12/04/18 | | Task Order: 0618F0308 | | Page 1 of 1 | | | |
| Project Name: F.J. Doyle Salvage Site | | OSC: Gary Moore/Paige Delgado | | | | | |
| Location (City, State): Leonard, Texas | | Shift: 1 2 | Start Time: 07:00 | Stop Time: 17:30 | | | |
| 1. Work Authorized for the Period | | Work Accomplished for the Period | | | | | |
| 1) Continue/complete excavations in approved grids, specifically Grid No(s) FJD09-03 and DRA12; 2) Commence re-excavations in Grid No. DRA06; 3) Commence excavations in Grid No. FJD08-01; 4) Consolidate existing non-hazardous spoils stockpile; 5) Continue receipt and staging of backfill in Grid No. FJD05-03B; | | 1) Completed: Excavations in Grid No(s) FJD09-03 and DRA12; 2) Completed: Consolidation of non-hazardous spoil stockpile to allow access to trees to be removed. 3) In Progress: Excavations in Grid No. FJD08-01 and additional excavations in Grid No. DRA06; 4) Completed initial receipt and stockpiling of select backfill in Grid No. FJD05-03; | | | | | |
| OSC Signature: RM Signature: | | Date: 12/04/18 Date: 12/04/18 | | OSC Signature: RM Signature: | | | |
| Date: 12/04/18 Date: 12/04/18 | | Date: 12/04/18 Date: 12/04/18 | | | | | |
| 2. Upcoming Work Authorized | | | | | | | |
| Continue excavations as directed; commence restoration of sampled and approved grids, when confirmation analyses indicate cleanup levels have been met, or as approved by OSC. Off-site T&D of 30 yd ³ open-top, roll-off box has been tentatively scheduled for 12/05/18. | | | | | | | |
| 3. Quantity / Volume Tracking: | | | | | | | |
| Description: | | Current Period: | | Total to Date: | | | |
| 2"- 3" Limestone Rock (Haul Road) | | | | 5 Truck Loads - 47.25 tons | | | |
| Non-regulated, non-hazardous soils | | | | 25 Truck Loads - 651.71 tons | | | |
| Select Backfill, Wolf Creek Plant (12-15 PI) | | 9 Truck Loads - 235.73 tons | | 21 Truck Loads - 545.09 tons | | | |
| 4. Number of Personnel Authorized Current Period | | | | | | | |
| Personnel Category: | | Quantity: | | Personnel Category: | | | |
| Response Manager | | 1 | | Operator | | | |
| FCA | | 1 | | Laborer | | | |
| Foreman | | 1 | | Truck Driver/Laborer | | | |
| | | | | 1 | | | |
| 5. Equipment Authorized for Current Period | | | | | | | |
| Item | Qty | Used | Not Used / or Down | Item | Qty | Used | Not Used / or Down |
| 1/2 ton crew-cab pickup (RM) | 1 | 1 | | Portable toilets | 3 | 3 | |
| 1/2 ton extended-cab | 2 | 2 | | Hand-wash station | 1 | 1 | |
| 3/4 ton crew-cab flatbed w/ fuel cell | 1 | 1 | | Skid steer with bucket/forks | 1 | 1 | |
| 1-ton dump-truck | 1 | 1 | | Bobcat TS90 | | | |
| 1/2-ton extended cab (POV) | 1 | 1 | | Mini-excavator (Bobcat E85) | 2 | 2 | |
| 40' x 8' office trailer | 1 | 1 | | 2,000-gallon Water Truck | 1 | 1 | |
| 70 kW Generator | 1 | 1 | | Excavator (JD 210G) | 1 | 1 | |
| Passenger car, FCA | 1 | 1 | | Telescopic Forklift (JCB) | 1 | 1 | |
| 20' Conex Box | 1 | 1 | | *Bulldozer (JD 650K-XLT) | 1 | 1 | |
| 6. Comments / Amendments (Include Time) | | | | | | | |
| *Mobilized during current operational period. | | | | | | | |
| Signature of OSC: | | Date: 12/04/18 | | Signature of RM: | | Date: 12/04/18 | |