









DAILY WORK ORDER

Operating Period: 12/06/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 16:00			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Continue/complete initial restoration in Grid No. DRA-06; shape drainage to facilitate water flow through culverts; 2) Continue initial restoration in Grid(s) No. FJD08002 and FJD09-01; 3) Secure and maintain site controls in advance of inclement weather (re-secure soil stockpiles, institutional and storm-water controls);		1) Completed: Restoration in Grid No. DRA-06; 2) In Progress: Site restoration in Grid(s) No. FJD08-02 and FJD09-01; 3) Secure site (re-secure soil stockpiles; installed institutional and storm-water controls).					
OSC Signature: 		Date: 12/6/18	OSC Signature: 		Date: 12/6/18		
RM Signature: 		Date: 12/06/18	RM Signature: 		Date: 12/06/18		
2. Upcoming Work Authorized							
Continue site restoration and grid excavations as directed, weather permitting;							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				25 Truck Loads - 651.71 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)				21 Truck Loads - 545.09 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:	Quantity:	Personnel Category:	Quantity:				
Response Manager	1	Operator	2				
FCA	1	Laborer	3				
Foreman	1	Truck Driver/Laborer	1				
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		*Telescopic Forklift (JCB)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
6. Comments / Amendments (Include Time)							
*In demobilization status during current operational period.							
		12/6/18				12/06/18	
Signature of OSC		Date		Signature of RM		Date	