



## DAILY WORK ORDER

Operating Period: 12/10/18				Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado			
Location (City, State): Leonard, Texas				Shift: 1 2		Start Time: 07:00 Stop Time: 15:30	
<b>1. Work Authorized for the Period</b>				<b>Work Accomplished for the Period</b>			
1) Resume off-site T&D of non-hazardous, non-regulated soils; 2) Commence dewatering excavated grids; clean out culverts underneath residential properties and inlets/outfalls;				1) In Progress: Resumption of disposal operations with non-hazardous, non-regulated soils; 2) In Progress: Dewatering of residential and site grids; cleaning out residential culverts; direct pumped rainwater along drainage ditches as directed.			
OSC Signature:		Date: 12/10/18		OSC Signature:		Date: 12/10/18	
RM Signature:		Date: 12/10/18		RM Signature:		Date: 12/10/18	
<b>2. Upcoming Work Authorized</b>							
Continue off-site T&D of non-hazardous, non-regulated soils, dewater excavated residential and site grids.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>				<b>Current Period:</b>		<b>Total to Date:</b>	
2"- 3" Limestone Rock (Haul Road)						5 Truck Loads - 47.25 tons	
Non-regulated, non-hazardous soils						25 Truck Loads - 651.71 tons	
Select Backfill, Wolf Creek Plant (12-15 PI)				12 Truck Loads - 207.37 tons (9 scale tickets received)		33 Truck Loads - 752.46 tons (30 scale tickets received)	
C&D Debris (wooden portions of building stored in roll-off box)						1 30-yd. open-top box ≈ 5 tons	
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>		<b>Quantity:</b>		<b>Personnel Category:</b>		<b>Quantity:</b>	
Response Manager		1		Operator		3	
FCA		1		Laborer		3	
Foreman		1		Truck Driver/Laborer		1	
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Telescopic Forklift (JCB)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
				2" centrifugal pump/hoses	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC				Signature of RM			
Date				Date			