



## DAILY WORK ORDER

Operating Period: 12/15/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 16:00			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Continue/complete dewatering weather impacted grids, specifically Grid No. FJD03-02 and 04; 2) Continue restoration in FJD03 grids; 3) Continue initial restoration in Grid(s) No. FJD05-03A, FJD05-04A, EAS03, EAS04 and EAS05; 4) Secure soil stockpile, cover backfill stockpile and stage equipment.		1) Complete: Dewatering Grid No. FJD03-02; transfer rainwater down drainage ditch along southern portion of E. Cottonwood Street; 2) In Progress: Restoration in Grid(s) No. FJD03-02, FJD03-03, FJD03-04, FJD05-03A and FJD05-04A; 3) Secure site for the day..					
OSC Signature: <i>Gary Moore</i>		Date: 12/15/18	OSC Signature: <i>Gary Moore</i>		Date: 12/15/18		
RM Signature: <i>Paige Delgado</i>		Date: 12/15/18	RM Signature: <i>Paige Delgado</i>		Date: 12/15/18		
<b>2. Upcoming Work Authorized</b>							
Commence excavations in Grid No. EAS06, dewater site areas, as needed. Continue restoration of cleared and approved grids.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Current Period:</b>		<b>Total to Date:</b>			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				71 Truck Loads - 1,756.20 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		14 Truck Loads - 292.31 tons		59 Truck Loads - 1,435.25 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>		<b>Quantity:</b>		<b>Personnel Category:</b>			
Response Manager		1		Operator			
FCA		1		Laborer			
Foreman		1		Truck Driver/Laborer			
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
				2" centrifugal pump/hoses	2	2	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC		Date		Signature of RM		Date	