



DAILY WORK ORDER

| | | | | | | | |
|--|------------|------------------|---------------------------|--|------------|---|---------------------------|
| Operating Period: 12/10/18 | | | | Task Order: 0618F0308 | | Page 1 of 1 | |
| Project Name: F.J. Doyle Salvage Site | | | | OSC: Gary Moore/Paige Delgado | | | |
| Location (City, State): Leonard, Texas | | | | Shift: 1 2 | | Start Time: 07:00 | |
| | | | | | | Stop Time: 15:30 | |
| 1. Work Authorized for the Period | | | | Work Accomplished for the Period | | | |
| 1) Resume off-site T&D of non-hazardous, non-regulated soils; 2) Commence dewatering excavated grids; clean out culverts underneath residential properties and inlets/outfalls; | | | | 1) In Progress: Resumption of disposal operations with non-hazardous, non-regulated soils; 2) In Progress: Dewatering of residential and site grids; cleaning out residential culverts; direct pumped rainwater along drainage ditches as directed. | | | |
| OSC Signature: | | Date: 12/10/18 | | OSC Signature: | | Date: 12/10/18 | |
| RM Signature: | | Date: 12/10/18 | | RM Signature: | | Date: 12/10/18 | |
| 2. Upcoming Work Authorized | | | | | | | |
| Continue off-site T&D of non-hazardous, non-regulated soils, dewater excavated residential and site grids. | | | | | | | |
| 3. Quantity / Volume Tracking: | | | | | | | |
| Description: | | | | Current Period: | | Total to Date: | |
| 2"- 3" Limestone Rock (Haul Road) | | | | | | 5 Truck Loads - 47.25 tons | |
| Non-regulated, non-hazardous soils | | | | | | 25 Truck Loads - 651.71 tons | |
| Select Backfill, Wolf Creek Plant (12-15 PI) | | | | 12 Truck Loads - 207.37 tons (9 scale tickets received) | | 33 Truck Loads - 752.46 tons (30 scale tickets received) | |
| C&D Debris (wooden portions of building stored in roll-off box) | | | | | | 1 30-yd. open-top box ≈ 5 tons | |
| 4. Number of Personnel Authorized Current Period | | | | | | | |
| Personnel Category: | | Quantity: | | Personnel Category: | | Quantity: | |
| Response Manager | | 1 | | Operator | | 3 | |
| FCA | | 1 | | Laborer | | 3 | |
| Foreman | | 1 | | Truck Driver/Laborer | | 1 | |
| 5. Equipment Authorized for Current Period | | | | | | | |
| Item | Qty | Used | Not Used / or Down | Item | Qty | Used | Not Used / or Down |
| ½ ton crew-cab pickup (RM) | 1 | 1 | | Portable toilets | 3 | 3 | |
| ½ ton extended-cab | 2 | 2 | | Hand-wash station | 1 | 1 | |
| ¾ ton crew-cab flatbed w/ fuel cell | 1 | 1 | | Skid steer with bucket/forks | 1 | 1 | |
| 1-ton dump-truck | 1 | 1 | | Bobcat TS90 | | | |
| ½ -ton extended cab (POV) | 1 | 1 | | Mini-excavator (Bobcat E85) | 2 | 2 | |
| 40' x 8' office trailer | 1 | 1 | | 2,000-gallon Water Truck | 1 | 1 | |
| 70 kW Generator | 1 | 1 | | Excavator (JD 210G) | 1 | 1 | |
| Passenger car, FCA | 1 | 1 | | Telescopic Forklift (JCB) | 1 | 1 | |
| 20' Conex Box | 1 | 1 | | Bulldozer (JD 650K-XLT) | 1 | 1 | |
| | | | | 2" centrifugal pump/hoses | 1 | 1 | |
| 6. Comments / Amendments (Include Time) | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Signature of OSC | | | | Signature of RM | | | |
| Date | | | | Date | | | |