



DAILY WORK ORDER

Operating Period: 11/08/18		Task Order: 0618F0308		Page <u>1</u> of <u>1</u>	
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado			
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:00	

1. Work Authorized for the Period 1) Continue site preparation and organization; 2) Complete installation of temporary chain-link and construction fencing; 3) Complete demolition preparations; 4) Continue disposal coordination for (2) 55-gallon drums of organic liquids + 4 5-gallon pails of oily water.	Work Accomplished for the Period 1) Complete: building demolition preparation; 2) Complete: installation and placement of temporary chain-link fencing; 3) In Progress: mobilization scheduling for removal equipment (CP trailer); 4) Finalize transportation sourcing; schedule initial trucks for 11/14/18; 5) In Progress: disposal coordination of drums and pails;
--	--

OSC Signature:	Date:	OSC Signature:	Date:
RM Signature: <i>[Signature]</i>	Date: <i>11/08/18</i>	RM Signature: <i>[Signature]</i>	Date: <i>11/08/18</i>

2. Upcoming Work Authorized

 Continue site activities; commence/complete demolition and rendering of site structure; commence sorting/segregation of building components and debris.

3. Quantity / Volume Tracking:

Description:	Previous Period:	Total to Date:
N/A		

4. Number of Personnel Authorized Current Period

Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer	5
Foreman	1	Truck Driver	

5. Equipment Authorized for Current Period

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
20' Conex Box	1	1		2,000-gallon Water Truck	1	1	
				Excavator (JD 210G)	1	1	

6. Comments / Amendments (Include Time)
 Crew completed site work @ 1500 hours; FM and Laborer to Garland, Tx to pick-up 3" x 2" fitting for hydrant, gasket and ball valve (non-billable); FM and Laborer off at 1630 hours.

Signature of OSC _____ Date _____

Signature of RM *[Signature]* _____ Date *11/08/18*