

ENVIRONMENTAL RESTORATION LLC.

			DAILY WORK OF	RDER				
Operating Period: 11/16/18				Task Order: 0618F0	Page 1 of 1			
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado				
Location (City, State): Leonard, Texas				Shift: 1 2	Start Time: St 07:00 17			Time:)
1. Work Authorized for the Period				Work Accomplished for the Period				
 Complete excavations in Grid No(s) EAS04, FJD03-05 and FJD03-02; Complete processing concrete sections and stage onto Grid No. FJD04-05; Commence excavations in Grid No(s) FJD09W and FJD03-04. 				 Completed: excavations in Grid No(s) FJD03-05, FJD03-02 and EAS04; In Progress: excavations in Grid No. FJD03-04, EAS05 and FJD03-09 (all areas); Completed: secondary processing of sized concrete, staging in Grid No. FJD04-05; concrete breaker off-rent and staged for pickup. 				
OSC Signature:			Date:	OSC Signature: Dat				Date:
RM Signature:			Date:	RM Signature:				Date:
2. Upcoming Work Autho	rized							
and EAS06. 3. Quantity / Volume Tracking: Description: 2" – 3" rock for truck ingress/loading @ site				Previous Period: Total to Date: 47.25 tons 47.25 tons				
4. Number of Personnel	Authori:	zed Curre	nt Period					
Personnel Category:	Personnel Category: Quantity:							
Response Manager	Quantity:			Operator		2		
FCA	1			Laborer		4		
Foreman	Foreman 1			Truck Driver/Laborer 1				
5. Equipment Authorized	d for Cui	rent Perio	od					
Item	Qty	Used	Not Used / or Down	Item		Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets		3	3	
½ ton extended-cab 34 ton crew-cab flatbed w/ fuel	1	1		Hand-wash station Skid steer with bucke	t/forks	1	1	
cell	1	1		Bobcat TS90	I/IOIKS	'	'	
1-ton dump-truck	1	1		Mini-excavator (Bobo		1	1	
½ -ton extended cab (POV)	1	1		2,000-gallon Water T	ruck	1	1	
40' x 8' office trailer Hydraulic Hammer (Top 205J)	1	1		Excavator (JD 210G) 70 kW Generator		1	1	
20' Conex Box	1	1		70 KW Generalui		1	-	
6. Comments / Amendm			e)	<u> </u>				<u> </u>
		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	5,					
Signature of OSC Date				Signature of RM Date				