

ENVIRONMENTAL RESTORATION LLC.

	ALV: SANCE OF THE		DAILY WORK OF	RDER					
Operating Period: 11/12/18	Task Order: 0618F0308								
Project Name: F.J. Doyle Sa	OSC: Gary Moore/Paige Delgado								
Location (City, State): Leonard, Texas				Shift: Start Time 07:00			e: Stop Time: 17:00		
Work Authorized for the Period				Work Accomplished for the Period					
 Continue site preparations (meet electrician at site to provide power to SZ); Continue off-site transportation and disposal coordination; Commence excavation and slab removal preparations (meet vendor at site to install hammer and quick connect fittings; 				 In Progress: sampling and characterization of C&D debris (delayed due to weather); In Progress: rendering and segregation of building debris (delayed due to weather); Continue coordination of off-site transportation and disposal; 					
OSC Signature: Date: 11/12/18 RM Signature: Date: Date: Date: Date: Date: Date: Date: Date: Date: Date: Date: Date: Date: Date: Da				OSC Signature: Date: 11/12/18 RM Signature: Date: 12/18					
2. Upcoming Work Authorized				1 mon	N S	xq-x			1412/10
foundation underneath removed building. 3. Quantity / Volume Tracking: Description: N/A				Previous Period:			Total to Date:		
4. Number of Personnel Authorized Current Period									
Personnel Category:	Quantity:			Personnel Category:			Quantity:		
Response Manager	1			Operator			2		
FCA	1			Laborer			5		
Foreman	oreman 1			Truck Driver			1		
5. Equipment Authori	zed for	Current	Period		Maria Maria Maria				
Item	Qty	Used	Not Used / or Down	Item			Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable to			3	3	.1
½ ton extended-cab	2	2		Hand-wash			1	1	
3/4 ton crew-cab flatbed w/	1	1	9	Skid steer		cket/forks	1	1	
fuel cell 1-ton dump-truck	1	1	ļ	Bobcat TS		-L 4 EOE)	-	_	
½ -ton extended cab (POV)	1	1 1		Mini-excav 2,000-gallo			1 1	1	
20' Conex Box	1	1		Excavator			1	1	
6. Comments / Amendments (Include Time) .RM, FCA, FM and 2 EO working today at site (meet vendors, continue disposal coordination, and site preparations).									
Tay More 11/12/18 DONW Elgist W								/12/18	
Signature of OSC Date				Signature of	of RM	V	0	Date	/-/-