



## DAILY WORK ORDER

Operating Period: 11/07/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:00			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Continue site preparation and organization; 2) Commence installation of temporary chain-link and construction fencing; 3) Continue mobilization scheduling (equipment); 4) Finalize backfill sourcing; 5) Commence disposal coordination for (2) 55-gallon drums of organic liquids + 4 5-gallon pails of oily water.		1) In Progress: site preparation and organization; 2) In Progress: installation and placement of temporary chain-link fencing; 3) In Progress: mobilization scheduling for removal equipment; 4) Finalize backfill sourcing; finalize transportation sourcing; 5) In Progress: disposal coordination of drums and pails;					
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 11/8/18 Date: 11/07/18		OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>			
Date: 11/8/18 Date: 11/07/18		Date: 11/8/18 Date: 11/07/18					
<b>2. Upcoming Work Authorized</b>							
Continue site activities; revisions of non-hazardous waste profiles (include Class II disposal options); continue equipment mobilization and demolition preparations; Texas 811 additional adjacent properties.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Previous Period:</b>		<b>Total to Date:</b>			
N/A							
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>	<b>Quantity:</b>	<b>Personnel Category:</b>	<b>Quantity:</b>				
Response Manager	1	Operator	2				
FCA	1	Laborer	5				
Foreman	1	Truck Driver					
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Use d</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
½ ton crew-cab pickup (RM)	1	1		Portable toilets + hand-wash station	4	4	
½ ton extended-cab	2	2		20' conex box	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ ton extended-cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC				Signature of RM			
Date				Date			