RESTORATION ENVIRONMENTAL RESTORATION LLC.

			DAILY WORK OF	DER		17/10/2 (************************************			AND	
Operating Period: 11/07/18	Task Order: 0618F0308									
Project Name: F.J. Doyle Sa	OSC: Gary Moore/Paige Delgado									
Location (City, State): Leor	Shift: Start Time 07:00			Stop Time: 17:00						
1. Work Authorized	Work Accomplished for the Period									
 Continue site preparation and organization; Commence installation of temporary chain-link and construction fencing; Continue mobilization scheduling (equipment); Finalize backfill sourcing; Commence disposal coordination for (2) 55-gallon drums of organic liquids + 4 5-gallon pails of oily water. 				 In Progress: site preparation and organization; In Progress: installation and placement of temporary chain-link fencing; In Progress: mobilization scheduling for removal equipment; Finalize backfill sourcing; finalize transportation sourcing; In Progress: disposal coordination of drums and pails; 						
OSC Signature: Date:				OSC Signature:				Date:		
RM Signature: Date: Norle 2. Upcoming Work Authorized				RM Signature:					Date:	
Quantity / Volume Tracking: Description: N/A				Previous Period:			Total to Date:			
4. Number of Personr	al Autl	orized	Current Period		********					
Personnel Category:	Quantity:			Personnel Category:			Quantity:			
Response Manager	1			Operator			2			
FCA	1			Laborer			5			
Foreman	1			Truck Driver						
5. Equipment Authori	zed for	Curren	t Period							
Item	Qty	Use d	Not Used / or Down	Item		Qt	Used	Not Used / or Down		
½ ton crew-cab pickup (RM)	1	1		Portable toilets + hand-wash station		4	4			
½ ton extended-cab	2	2	ļ	20' conex box		1	1			
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90		1	1			
1-ton dump-truck ½ ton extended-cab (POV)	1 1	1 1		Mini-excavator (Bobcat E85)		1_	1			
6. Comments / Amend	A PROPERTY AND ADDRESS OF	THE REAL PROPERTY.	e Time)		***************************************				1	
o. Commento / America		(morac	o rumo,							
Signature of OSC	Signature of RM				Date					