

ENVIRONMENTAL RESTORATION LLC.

			DAILY WORK O	The second secon				
Operating Period: 11/19/18				Task Order: 0618F0308				
Project Name: F.J. Doyle Salva	OSC: Gary Moore/Paige Delgado							
Location (City, State): Leonard, Texas				Shift: Start Time 07:00		Stop Time: 17:30		
Work Authorized for	Work Accomplished for the Period							
 Commence off-site T&D of non-regulated, non-hazardous soils (non-TSCA); Complete excavations in Grid No(s) FJD03-07E and FJD03-08W; Commence excavations in Grid No(s) FJD07-01; Cover and secure waste stockpiles. 				1) Completed: excavations in Grid No(s) FJD03-07E and FJD03-08W; 2) In Progress: Off-site T&D of non-regulated, non-hazardous soils; thirteen (13) loads delivered to TSDF and four (4) additional trucks pre-loaded for 11/20/18; 3) Completed: Cover and secure waste stockpiles, cover and anchor same;				
DSC Signature: Date:				OSC Signature:			Date:	
RM Signature: DOJ W 2007 SON 1/20/18				RM Signature: Date: 10				
2. Upcoming Work Authorized								
3. Quantity / Volume Tracking: Description: 2"- 3" Limestone Rock (Haul Road)				Current Period:		Total to Date: 5 Truck Loads – 47.25 tons		
Non-regulated, non-hazardous soils				12 Truck Loads - 312.8	12 Truck Loads - 312.89 tons			
4. Number of Personne	Author	ized Curre	nt Period					
Personnel Category:	Quant	tity:		Personnel Category:		Quantity:		
Response Manager	1	11/0/2465111		Operator		2		
FCA	1			Laborer		4		
Foreman	1			Truck Driver/Laborer		1		
5. Equipment Authorize	ed for Cu	ırrent Peri	od					
Item	Qty	Used	Not Used / or Down	Item	300000000000000000000000000000000000000	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets		3	3	
½ ton extended-cab	2	2		Hand-wash station		1	1	
1/2 ton crew-cab flatbed w/ fuel	1	1		Skid steer with bucket/forks		1	1	
1 top dump truck	4	1		Bobcat TS90				-
1-ton dump-truck ½ -ton extended cab (POV)	1 1	1 1	 	Mini-excavator (Bobcat E85) 2,000-gallon Water Truck		1 1	1	+
40' x 8' office trailer	1	1		Excavator (JD 210G)		1	1	
70 kW Generator	11	11 -					L'	
20' Conex Box	†i	†i						1
6. Comments / Amendr	nents (In	CONTRACTOR OF THE PARTY OF THE	e)					
		ū.		100				

)				I City Land Control Control				
Signature of OSC Date				Signature of RM Date				