## ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No.

U.S. EPA, Region

DAILY WORK ORDER Task Order: 0618F0308 Page 1 of 1 OSC: Gary Moore/Paige Delgado

## Operating Period: 12/05/18 Project Name: F.J. Doyle Salvage Site Shift: Location (City, State): Start Time: Stop Time: 06:30 17:30 Leonard, Texas 1 2 Work Authorized for the Period Work Accomplished for the Period Continue/complete excavations in approved grids, 1) Completed: Excavations in Grid No(s) FJD08-01 specifically Grid No(s) FJD08-01 and DRA06; and DRA06; Commence site restoration in cleared, accessible grids; Completed: Off-site T&D of C&D debris stored in 3) Commence excavations in Grid No. DRA05; 30-yd. roll-off box; Commence off-site T&D of C&D debris (wooden waste In Progress: Site restoration in Grid(s) No. FJD08stored in 30-yd. roll-off box); 02 and FJD09-01; Secure site in advance of inclement weather (cover Completed: Return storage shed taken from backyard of (b) (6) stockpiles, install institutional controls and storm-water controls); and center/level; Secure site (cover stockpiles; install institutional and storm-water controls). **OSC Signature:** OSC Signature: Date: Date: 12/05/18 12/05/18 RM Signature: Date: RM Signature; Date:

**Upcoming Work Authorized** 

Continue excavations as directed; continue restoration of cleared grids, resume off-site T&D of non-hazardous, non-regulated soils from primary site stockpile.

3. Quantity / Volume Tracking:					
Description:	Current Period:	Total to Date:			
2"- 3" Limestone Rock (Haul Road)		5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils		25 Truck Loads - 651.71 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		21 Truck Loads -545.09 tons			
C&D Debris (wooden portions of building stored in roll-off box)	1 Truck Load ≈ 5 tons	1 30-yd. open-top box ≈5 tons			

Personnel Category:	Quantity:	Personnel Category:	Quantity:	
Response Manager	1	Operator	2	
FCA	1	Laborer	3	
Foreman	1	Truck Driver/Laborer	1	

Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1	
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	2	2	
½ -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1	
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
70 kW Generator	1	1		Telescopic Forklift (JCB)	1	1	
Passenger car, FCA	1	1		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1				1	

Comments / Amendments (Include Time) \*RM, EO and FM met disposal vendor at the site at 0610 hours to affect removal of roll-off box of C&D debris.

12/05/18 Signature of ØSC Date Signature of RM