



ENVIRONMENTAL RESTORATION LLC.

REDACTED VERSION

Daily Work Order No. 44
U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 01/8/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Complete excavations in Grid No. DRA02; commence excavations in Grid No. DRA03; 2) Continue site restoration (receive select borrow and install initial layer of backfill in Grid(s) FJD02-06, FJD03-04, FJD03-06, FJD03-08 and FJD04-07); 3) Continue off-site T&D of TSCA-contaminated soils; 4) Continue T&D of C&D debris; 5) Conduct site walk with restoration subcontractor, Texas Yard Pros; review/assess SOW and schedule start date; 6) Continue site reporting, scheduling and coordination.		1) Complete: Excavations in Grid No. DRA02 and DRA03; 2) In Progress: Receipt of select backfill and install initial layer of same in Grid(s) No. FJD02-06, FJD03-04, FJD03-06, FJD03-08 and FJD04-07; 3) In Progress: Off-site T&D of TSCA-contaminated soils; 4) In Progress: Off-site T&D of C&D debris; 5) Complete: Site walk with restoration subcontractor; schedule work to begin at (b) (6) on 01/09/19; 6) Continue site reporting, cost accounting and task scheduling.					
OSC Signature:		Date: 1/9/19	OSC Signature:		Date: 1/9/19		
RM Signature:		Date: 1/9/19	RM Signature:		Date: 1/9/19		
2. Upcoming Work Authorized							
Commence excavations in Grid No. FJD05-01; Continue transfer of accumulated rainwater from site down E. Cottonwood Street as directed. Continue off-site T&D of demolition debris and non-regulated soils. Subcontractor to commence site restoration at (b) (6)							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				88 Truck Loads - 2,156.74 tons			
TSCA-contaminated soils		3 Truck Loads - 146.06 tons		22 Truck Loads - 501.10 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		13 Truck Loads - 158.98 tons		86 Truck Loads - 1,794.11 tons			
C&D Debris (wooden portions of building stored in roll-off box)		8 Truck Loads - 140.05 tons		1 30-yd. open-top box ≈ 5 tons			
Topsoil, Horn Plant				10 Truck Loads - 175.72 tons			
				22 Truck Loads - 330.56 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:			
Response Manager		1		Operator			
FCA		1		Laborer			
Foreman		1		Truck Driver/Laborer			
				3			
				3			
				1			
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	2	2		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		Plate compactors	2	2	
6. Comments / Amendments (include Time)							
Signature of OSC				Signature of RM			
Date				Date			