



## DAILY WORK ORDER

Operating Period: 12/05/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 06:30	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Continue/complete excavations in approved grids, specifically Grid No(s) FJD08-01 and DRA06; 2) Commence site restoration in cleared, accessible grids; 3) Commence excavations in Grid No. DRA05; 4) Commence off-site T&D of C&D debris (wooden waste stored in 30-yd. roll-off box); 5) Secure site in advance of inclement weather (cover stockpiles, install institutional controls and storm-water controls);		1) Completed: Excavations in Grid No(s) FJD08-01 and DRA06; 2) Completed: Off-site T&D of C&D debris stored in 30-yd. roll-off box; 3) In Progress: Site restoration in Grid(s) No. FJD08-02 and FJD09-01; 4) Completed: Return storage shed taken from backyard of (b) (6) block and center/level; 5) Secure site (cover stockpiles; install institutional and storm-water controls).					
OSC Signature: RM Signature:		Date: 12/05/18 Date: 12/05/18		OSC Signature: RM Signature:			
Date: 12/05/18 Date: 12/05/18							
<b>2. Upcoming Work Authorized</b>							
Continue excavations as directed; continue restoration of cleared grids, resume off-site T&D of non-hazardous, non-regulated soils from primary site stockpile.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Current Period:</b>		<b>Total to Date:</b>			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				25 Truck Loads - 651.71 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)				21 Truck Loads - 545.09 tons			
C&D Debris (wooden portions of building stored in roll-off box)		1 Truck Load ≈ 5 tons		1 30-yd. open-top box ≈ 5 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>	<b>Quantity:</b>	<b>Personnel Category:</b>	<b>Quantity:</b>				
Response Manager	1	Operator	2				
FCA	1	Laborer	3				
Foreman	1	Truck Driver/Laborer	1				
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
1/2 ton extended-cab	2	2		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
1/2-ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Telescopic Forklift (JCB)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
*RM, EO and FM met disposal vendor at the site at 0610 hours to affect removal of roll-off box of C&D debris.							
Signature of OSC:		Date: 12/05/18		Signature of RM:		Date: 12/05/18	