REDACTED VERSION



RESTORATION ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 19

U.S. EPA, Region ___6__

		DA	AILY WORK OR	DER					
Operating Period: 11/29/18				Task Order: 0618F0308 Page 1 of 1					
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas				Shift:	Start Time 07:00	ə :	Stop Time: 17:30		
	Work Authorized for the Period				Work Accomplished for the Period				
 Continue re-excavations in approved grids; Commence/complete removal and staging of storage shed, located in backyard of (b) (6) Street; (Grid(s) No. FJD09-01 and FJD08-01); Commence excavations to pre-approved depths in Grid No(s) FJD08-01 and FJD09-01; 				 Completed: Removal and staging of storage shed, placed on cribbing in Grid No. FJD05-08; Completed: Re-excavations in Grid No(s). FJD05-03N, FJD05-04N and FJD09-01; In Progress: Re-excavations in Grid No(s) FJD08-02; FJD02-08 and EAS04; Completed: Forward revised profile and analytical to TSDF to resume approval process for C&D debris generated during structure demolition; waste stream approval on 11/29/18. 					
OSC Signature: Tany RM Signature: Work Au 2. Upcoming Work Au			Date: 11/29/18 Date: 1/29/16	OSC Signature:	Tany egg gl	More	Da	ate: 11/29/18 ate: /29/16	
Continue re-excavations in pre-determined and approved grids; cont FJD09-01 and FJD09N. 3. Quantity / Volume Tracking: Description: 2"- 3" Limestone Rock (Haul Road) Non-regulated, non-hazardous soils				Current Period:		Total to Date: 5 Truck Loads - 47.25 tons 25 Truck Loads - 651.71 tons			
4. Number of Person	nel Authori	zed Curre	nt Period						
Personnel Category:	Quantity:			Personnel Category:		Quan	Quantity:		
Response Manager				Operator 2					
	Sported Mariagor		Laborer		3	3			
ON 1			Truck Driver/Lab	1	1				
5. Equipment Autho		erent Bori	nd .					A CONTRACT OF STREET	
5. Equipment Autho	Qty	Used	Not Used /	Item		Qty	Used	Not Used or Down	
1224		-	or Down	Portable toilets		3	3	J. DJIII	
1/2 ton crew-cab pickup (RM)	1	1			20	1	1		
½ ton extended-cab	2	2		Hand-wash stati		1	1		
3/4 ton crew-cab flatbed w/ fue	el 1	1		Bobcat TS90	GONOGIOINS	50			
cell		4		Mini-excavator (Bobcat F85)	2	2		
1-ton dump-truck	1	1		2,000-gallon Wa		1	1		
½ -ton extended cab (POV)	1	1		Excavator (JD 2		1	1		
40' x 8' office trailer	1 1	1		Passenger car,		1	1		
70 kW Generator		1		Telescopic Fork		1	1		
20' Conex Box 6. Comments / Ame		_		- Coccoopie i oik	TITLE THEORY				
6. Comments / Ame	munients (ii	iciddo im							
							Deta		
Signature of OSC	Signature of RM	Signature of RM Date							