

Site: MARCO
 ID # K9100001
 Date: 8/31/98

ERRS 7

PAGE 1 OF 3

DAILY WORK ORDER / REPORT

SITE NAME : MARCO S - 98

DATE : 8/31/98

ORDER NUMBER: 0024
 ON SCENE COORDINATOR: JANICE KROONE

CONTRACT NO: 68-S7-7001
 RESPONSE MANGER: RON LYBARGER

MONITORS: E.P.A

CONTRACTOR: IT CORPORATION

WORK AUTHORIZED

WORK ACCOMPLISHED

Mixing dirt in zone # 6 with fly ash

Zone # 6

Hertz 20 loads at 7 cu yd

140.00 cu yd = 168.00 tons

Industrial Construction

Removing asbestos from inside the bigger heater

Cutting off top of heater to remove gasket

Cut open end on smaller heater for entry

One load of fly ash delivered

27.58 Tons

PERSONNEL

Ken Mince - Operator 325 CAT

Jeff Kinney - Truck Driver

Gerald Booker - Labor

Bob Schmitting - Operator 963 Cat



S00100541
 SUPERFUND RECORDS

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

FLY ASH

27.58 TONS (LA ASH)

NOTE: Using 12 tons per cu yd. do to some material being wet and some dry. That will change day by day
 FOR TOTAL TONS OF EXCAVATED SOIL IS PAGE 3

Equipment Tracking

DAILY EQUIPMENT TRACKING FORM

Job Name :Marco

Date : 8/31/98

[illegible]

i

[illegible]

