


## Daily Work Order



ERRS 7

PAGE 1 OF 2

## DAILY WORK ORDER / REPORT

SITE NAME : MARCO S - 98

DATE : 8/28/98

ORDER NUMBER: 0024

CONTRACT NO: 68-S7-7001

ON SCENE COORDINATOR: JANNICE KROONE

RESPONSE MANGER: RON LYBARGER

MONITORS: E.P.A

CONTRACTOR: IT CORPORATION

WORK AUTHORIZED

WORK ACCOMPLISHED

Industrial Construction on site

Crew working on abatement on boiler

All removal is being kept wet

Boiler is completed for asbestos removal

Setting up to do removal on heater

294 feet of 3 inch asbestos pipe was removed

S00100543  
SUPERFUND RECORDS

*Handwritten signature/initials*

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

*Handwritten signature of J. Kroone*

*Handwritten signature of R. Lybarger*

*Handwritten signature of J. Kroone*

*Handwritten signature of R. Lybarger*

