


Daily Work Order



ERRS 7

PAGE 1 OF 2

DAILY WORK ORDER / REPORT

SITE NAME : MARCO S - 98

DATE : 8/26/98

ORDER NUMBER: 0024

CONTRACT NO: 68-S7-7001

ON SCENE COORDINATOR: JANNICE KROONE

RESPONSE MANGER: RON LYBARGER

MONITORS: E.P.A

CONTRACTOR: IT CORPORATION

WORK AUTHORIZED

WORK ACCOMPLISHED

Workers cleaned up area by boiler of brick that was removed from inside of boiler

Industrial Construction on site

Crew working on abatement on boiler

All removal is being kept wet

Boiler is 90% completed for asbestos removal

Crew went back in and cut more metal to remove asbestos

Workers shut down do to high winds and storms

4:30 crew off site

S00100545
SUPERFUND RECORDS

OSC SIGNATURE

RM SIGNATURE

OSC SIGNATURE

RM SIGNATURE

