SYNTEX ORDER COMPLIANCE TRACKING WITH RCRA 3013/CERCLA 106

DUE DATE

DATE

RECEIVED

ITEMS: EFFECTIVE DATE OF ORDER 9/12/83

POST WARNING SIGNS(para 35-10 days) 9/21/83

9/21/83

(para)

- (5) SYNTEX TRENCHES
- (8) LAGOON AREA
- (10) SLOUGH AREA (12) ADJOINING PROPERTY*
- (13) BURN AREA
- (15) NEPACCO SPRAY AREA
- (17) SPILL AREA

Sico: Juntes Brook:

*NOTE: As of 3/8/85 EPA HAS NOT OBTAINED ACCESS AGREEMENT WITH CITY OF VERONA, MISSOURI, AND PER FACILITY PLAN PAGE 1, FOOTNOTE 2 SYNTEX IS NOT REQUIRED TO CONDUCT ANY ACTIVITY ON ADJOINING PROPERTY(CITY OF VERONA PROPERTY) UNTIL AFTER THE RECEIPT BY SYNTEX OF APPROPRIATE EASEMEN.

(36) FACILITY SAMPLING AND ANALYSIS PLAN(with in 45 days of effective date)

DUE DATE

DATE

RECEIVED

(8) LAGOON AREA

10/26/83

10/27/83

- (10) SLOUGH AREA
- (12) ADJOINING PROPERTY
- (13) BURN AREA
- (15) NEPACCO SPRAY
- (17) SPILL AREA
- (5) TRENCHES

AIR

GROUNDWATER

DISAPPROVED

1/13/84

1/19/84

REVISED PLANS PROVIDED

BY SYNTEX IN RESPONSED TO EPA COMMENTS

2/20/84 6/11/81

1/ 3/85

1/21/85



SUPERFUND RECORDS

	•	•		
(37)	EPA APPROVAL OF PLAN AND SCH	EDULE 2/28/85	EFFECTIVE	3/8/85
	EPA RECEIVES SUMMARY OF SYNTE DATA IN CONFIDNETIAL FILE	X	DECEMBER,	1985
(38)	EPA ACCEPTS FINAL RESULTS OF	PLAN JAN/1986	<u> </u>	D
()	EPA RECEIVES REMEDIAL ACITON REPORT (60 DAYS FROM RESULTS APPROVAL)	MARCH, 1986	-	
()	EPA APPROVAL OF REMEDIAL ACTION (NOT INCONSISTENT WITH NCP)		· <u>.</u>	
()	SYNTEX PROVIDES PLANS AND SPECIFICATIONS	JULY, 1986	-	
(· ·)	EPA APPROVAL OF PLANS AND SPECIFICATIONS: SCHEDULE AS SET FORTH IN PLAN		-	in
	FINAL REPORT WITH IN 90 REVIEWS AND APPROVES OR DISAPPROVES.		-	
*				

FISH AND SEDIMENT SAMPLING AND ANALYSIS PLAN TRACKING

(SEE TACKING SCHEDULE)

	DUE DATE	DATE RECEIVED
EFFECTIVE START DATE FROM ORDER	9/12/83	
PLAN DUE IN 30 DAYS FROM ABOVE	10/12/83	10/13/83
EPA DISAPPROVAL OF PLAN	2/12/83	2/12/83
SYNTEX RESUBITS PAN WITH EXTENSION OF TIME BY EPA	1/31/84	3/9/83
EPA APPROVAL OF SYNTEX FISH AND SEDIMENT PLAN	3/26/84	3/26/84

**NOTE ATTACHED ANNUAL TRACKING SCHEDULE.

ANNUAL	REPORTS 1984	RECEIVED *SEE SCHI	TRACKING EDULE FOR DETAILS
	1985	RECEIVED	÷
	1986	· · · · · · · · · · · · · · · · · · ·	
	1987		
(FINAL F	REPORT) 1988		backs, miled garden calcular secured barrier balance compare student
	THIN IN 90 DAYS OF CIPT EPA APPROVES DATA		Make their while book hall have him the first

FACILITY PLAN TRACKING:

VERONA PLANT SAMPLING PLAN:

EFFECTIVE DATE

MARCH 8, 1985(TRACKING STARTS MARCH 25, 1985)

	SAMPLING OF GRID	WORK	5DAY	ACTUAL.
1,	PATTERN OF FACILITY	DAYS 40	WEEK 5/16/85	5/8/85
2)	SAMPLING OF SPILL AREA	41	5/17/85	COMPLETED_
3)	SAMPLING OF NEPACCO SPRAY IRRIGATION AREA	41.5	5/20/85	COMPLETED_
4)	SAMPLING OF ADJOINING PROPERTY (assumes the easement is granted 45 days prior)	42.5	5/21/85	COMPLETE
5)	SAMPLING OF SLOUGH AREA	43.5	5/22/85	COMPLETED
6)	SAMPLING OF BURN AREA	44	5/22/85	COMPLETED
7)	SAMPLING OF TRENCH AREA	56	5/7/85	COMPLETED
8)	SAMPLING OF LAGOON AREA	71	6/28/85	COMPLETED
9)	SAMPLING OF PRODUCTION EQUIPMENT	75	7/5/85	COMPLETED
10	INSTALLATION OF GROUNDWATER MONITORING WELLS	120	9/5/85	COMPLETED
11	SAMPLING OF GROUNDWATER WELLS	125	9/12/85	CONTINUES

	EFFECTIVE DATE
DA	TA REPORTS AS RECEIVED LOCATION DATE
1)	ALL SITE 12/85 (DATA IN 12/85 CONFIDENTIAL FILE)
1)	QA/QC ON DATA NOT REQUIERED AT THIS TIME
2)	
2)	QA/QC ON DATA
3)	
3)	QA/QC ON DATA
4)	
4)	QA/QC ON DATA
5)	
E \	COLOR CON DOTA

6)

6) QA/QC ON DATA

REPORT 210 FROM

1/11/86

210

BEHIND

SCHEDULE

MONTHLY REPORTS REQUIRED

MONTH		DATE ECEIVED
APRIL 1,85	5/1/85	5/7/85 (107-25a-7059409)
MAY 1, 85		RECEIVED
JUNE 3, 85		RECEIVED
JULY 1,85		RECEIVED
AUGUST 1, 85		RECEIVED
SEPTEMBER 3,85		RECEIVED
OCTOBER 1, 85		RECEIVED
NOVEMBER 1, 85		RECEIVED
DECEMBER 4, 85	trans 6000 areas water trans 1000 miles finds	Name and the same and the same and the same and the same
JANUARY, 2,86		

EPA OVERSITE DATA 8/1/85 DATA RECEIVED 11/12/85 DATA RECEIVED RETURN TO ENSV AS UNREADABLE