### TECHNICAL STATUS REPORT

WORK ASSIGNMENT NUMBER: 102-7L37.0

SITE NAME: Cherokee County, KS

CH2M HILL JOB NUMBER: 68540

PREPARED BY: Geitner N M, Site Manager

DATE: September 13, 1989

PERIOD: August 1989

COPIES: RPM: Glenn Curtis, EPA Region VII

Phil Burke, CH2M HILL, Denver ASM: Phil Rogers, CH2M HILL, Denver RTL: Bill Bluck, CH2M HILL, Denver

### [1]Progress Made This Reporting Period

EPA's comments on the preliminary draft Baxter Springs subsite RI/FS work plan were incorporated in the final draft. Preparation of the technical memorandum (TM) for groundwater south of the Galena subsite began. Available data from the south area sampling were entered in a database, and the report outline was prepared. The SM attended a public meeting in Galena on August 3, where the revised preferred remedy for the groundwater-surface water OU was presented. Major support was provided for preparing both the ROD and the responsiveness summary. The revised community relations plan for the Cherokee County site was completed.

[2] Problems Resolved

None.

[3] Problem Areas and Recommended Solutions

CH2M HILL did not receive the final analytical data transmittal from the wells sampled in the area south of Galena until September 11. This will result in a delay in the delivery to EPA of the draft groundwater TM for the area south of Galena. The draft TM is rescheduled for submittal to EPA by October 9.

[4] Deliverables Submitted

The final draft community relations plan for the Cherokee County site was submitted on August 30. The final draft of the Baxter Springs subsite RI/FS work plan was submitted on Septmber 13.

Break: Other

REMD SECTION

40050857 SUPERFUND RECORDS

### [5] Activities Planned Next Reporting Period

Work will continue on the draft groundwater TM for the area south of Galena. The remaining analytical data from the south area well sampling will be entered in the database. Project management will continue. Support for the ROD and for the responsivenes summary will be furnished as requested. Current activities are projected to end by approximately the end of November.

## [6] Key Personnel Changes

Phil Rogers is the new ASM.

[7] Subcontracting

[7A] Subcontractor

Pittsburgh State University

\_\_\_\_\_\_

Hydro-Search, Inc.

Earth Technology Corp.

Engineers International, Inc.

Epic Company, Inc.

Services

Graduate students service the water-level and flow recorders and the meteorology station and take staff gauge readings. Technical support for modeling the groundwater, surface water, and mine-waste interactions for the GW/SW OUFS Ground-penetrating radar survey and preparation of the technical memorandum Field XRF analyses and characterization of surface mine waste Installation and removal of weirs and water-level recorders

- (\*) New contractors this month
- [8] Travel

The SM traveled to Galena to help with the August 3 public meeting.

[9] Laboratories

None.

MASTER PROJECT: DEN68540

FUNDING: OERR

STATUS: AUTHORIZED

# CH2M HILL REM-IV CONTRACT NO. G8-01-7251 SCHEDULE STATUS REPORT BUDGETED AND AUTHORIZED TASKS CLIENT PROJECT NO. 102-7L37.0 CHEROKEE CTY, KS

REPORT: PRJ060 PAGE: 44 RUN DATE: 09/21/89 RUN TIME: 11:13 AS OF: 08/89

	WORKP	DELIVERY				
	ORIGINAL	REVISED	PLANNED =		VARI-	
MILESTONE	DATE	DATE	ACTUAL =	A	ANCE	NOTE
GALENA - Subsite Mgmt/QC						
ONE LINE SOUSTICE INGINITY QC						
Draft Work PlanOUFS Groundwater	03/18/87	03/25/87	03/26/87	Α	1	1
Draft Tech Memor-Existing Info on Groundwater	03/30/87	04/15/87	04/17/87	Α	2	2
Final Work PlanOUFS Groundwater	04/20/87		04/23/87	Α	3	3
Draft Work PlanWaste Characteristics/GPR	04/27/87	05/04/87	05/02/87	Α		4
Final Work PlanWaste Characteristics/GPR	05/22/87		05/20/87	Α		5
Oraft Tech MemoExisting Info on Surface Water	04/10/87	05/29/87	06/17/87	Α	19	6
Start Groundwater OUFS	06/01/87	06/17/87	06/17/87	Α		7
Start Waste Characteristics/GPR Field Work	07/06/87		06/23/87	Α		8
WorkshopGroundwater OUFS Goals	06/30/87		06/30/87	Α		9
Oraft Work PlanOUFS Surface Water	04/20/87	07/10/87	07/09/87	Α		10
Workshoplech. Screening, Groundwater OUFS	07/28/87		07/28/87	Α		1.1
WorkshopSurface Water OUFS Goals	07/29/87		07/29/87	Α		12
Finish Waste Characteristics/GPR Field Work	08/07/87	09/18/87	09/18/87	Α		13
WorkshopTechnology/Alternative Screening	08/27/87	09/22/87	09/22/87	Α		14
Draft OUFSAlternate Water Supply	10/02/87	10/07/87	10/07/87	Α		15
EPA Comments on Draft OUFSAWS	10/19/87	10/23/87	10/26/87	Α	3	16
OUFS WorkshopAlternative Screening	10/27/87		10/27/87	Α		17
Final OUFSAlternate Water Supply	10/30/87		10/31/87	Α	1	18
Public MeetingAlternate Water Supply	11/04/87		11/04/87	Α		19
PRP MeetingGalena OUFS's	11/05/87		11/05/87	Α		20
OUES WorkshopGW/SW Modeling	11/09/87		11/09/87	Α		21
Draft GW/SW OUFSChapters 1 thru 5	11/13/87	11/20/87	11/24/87	Α	4	22
Oraft GW/SW OUFSChapters 6 thru 8	11/24/87	12/21/87	12/23/87	Α	2	23
OUFS WorkshopAlternative Evaluations	11/09/87	01/07/88	01/07/88	Α		24
EPA CommentsGW/SW OUFSChapters I thru 5	12/04/87	01/15/88	01/15/88	Α		25
EPA CommentsGW/SW OUFSChapters 6 thru 8	12/16/87	01/22/88	01/20/88	Α		26
EPA Comments on GPR Tech. Memo	10/19/87	02/10/88	02/16/88	Α	6	27
Public MeetingGW/SW OUFS	02/24/88		02/24/88	Α		28
Final GW/SW OUFS Report	12/31/87	02/26/88	02/26/88	A		29
Final GPR Technical Memo	10/30/87	. 03/04/88	03/22/88	Α	18	30
Conduct Well Inventory & SamplingNorth Area	11/10/88		09/19/88	Α		31
Conduct waste piles samplingNorth Area	11/10/88		11/09/88	Α		32
Draft Tech Memo to document samplingNorth Area	01/05/89		05/01/89	Α	30+	33
Initiate Fieldwork - South Galena Wells	05/17/89		05/18/89	Α	1	34
Submit Revised Draft FS Supplement to EPA	05/15/89		05/26/89	Α	1.1	35
Complete Fieldwork - South Galena Wells	06/09/89		06/08/89	Α		36
Submit Final Draft FS Supplement to EPA	06/30/89		07/24/89	Α	24	37
Submit draft TM - South Galena Wells	07/28/89		10/09/89	Р	30+	38
Submit Final TM - South Galena Wells	08/25/89		11/06/89	Р	30+	39

MASTER PROJECT: DEN68540

FUNDING: OERR

STATUS: AUTHORIZED

## CH2M HILL REM-IV CONTRACT NO. 68 01-7251 SCHEDULE STATUS REPORT BUDGETED AND AUTHORIZED TASKS CLIENT PROJECT NO. 102-7L37.0 CHEROKEE CTY, KS

REPORT: PRJ060
PAGE: 45
RUN DATE: 09/21/89
RUN TIME: 11:13
AS OF: 08/89

	WORKE	PLAN	~ DELIVE	-		
HIL CONTAINS	ORIGINAL	REVISED	PLANNED = P			
MILESTONE	DATE	DATE	ACTUAL = A	ANCE	NOTE	
BAXTER - Subsite Mgmt/QC						
Draft Work PlanRI at Baxter Springs	10/23/87	10/30/87	10/30/87 A		40	
EPA Comments on Draft WPRI at Baxter Springs	11/09/87	11/16/87	11/18/87 A	2	41	
Final Draft Work PlanR1 at Baxter Springs	12/07/87		12/07/87 A		42	
Draft Work PlanRI at Treece	11/23/87	12/07/87	12/08/87 A	1	43	
EPA Comments on F. Draft WPBaxter Springs R1	12/28/87	03/21/88	05/02/88 A	30+	44	
Conduct well inventory and samplingNorth Area	11/10/88		09/19/88 A		45	
Draft Work PlanRI/FS at Baxter Springs			02/23/89 A		46	
Final Work PlanRI/FS at Baxter Springs	12/30/87	11/11/88	09/13/89 A	30+	47	
Final Work Plans-RI at Treece	12/30/87	04/15/88	12/31/89 P		48	
EPA Comments on Draft WP RI at Treece	12/04/87	06/20/88	12/31/89 P		49	
EPA HQ Approval of WPBaxter Springs	01/25/88	12/15/88	12/31/89 P		50	
Start RI Field Work at Baxter Springs	02/15/88	02/01/89	12/31/89 P		51	
Start RI Field Work at Treece	02/15/88	04/30/89	12/31/89 P		52	
EPA HQ Approval of WPTreece	027.0700	0 17 007 00	12/31/89 P		53	
Interim Work Authorization						
Tech MemoGeneral Response Actions	12/08/86		12/08/86 A		54	
Tech MemoProposed Water Supply Field Work	12/11/86		12/09/86 A		55	
Work PlanLow Flow Surface Hydrology Sampling	12/22/86		12/22/86 A		56	
Tech MemoSept. 86 Surface Hydrology Results	12/15/86	12/24/86	12/31/86 A	7	57	
Draft QAPP/SOP	03/09/87	04/01/87	04/04/87 A	3	58	
Final QAPP/SOP	04/24/87		04/27/87 A	3	59	
Site Wide Management/QC						
Draft Work PlanWater Supply Inventory/Sampling	02/02/87		02/03/87 A	1	60	
Draft Work PlanSpring Hydrology Investigations	02/02/87		02/09/87 A	7	61	
Final Work PlanWater Supply Inventory/Sampling	03/06/87		03/06/87 A		62	
Final Work PlanSpring Hydrology Investigation	03/11/87		03/10/87 A		63	
Start Site-Wide Water Supply Inventory	04/20/87		04/20/87 A		64	
End Site-Wide Water Supply Inventory	05/11/87		05/03/87 A		65	
Start High Flow Hydrology Field Work	04/20/87	04/27/87	05/06/87 A	9	66	
Complete Installation of Gaging Stations & Weirs	04/20/87	05/13/87	05/13/87 A		67	
Draft Site Wide Water Supply Report	10/23/87	11/02/87	11/02/87 A		68	
EPA Review CommentsSite Wide Water Supply Report	11/13/87	11/13/87	11/13/87 A		69	
Final Site Wide Water Supply Report	11/30/87		11/25/87 A		70	
Complete High Flow Hydrology Field Work	05/15/87	11/30/87	11/30/87 A		71	
	======================================	::=========		======	:========	=====

### NOTES:

14. Includes addition of surface water response actions.

MASTER PROJECT: DEM68540 FUNDING: OFRR STATUS: AUTHORIZED CH2M HILL REM-IV CONTRACT NO. 68-01-7251
SCHEDULE STATUS REPORT
BUDGETED AND AUTHORIZED TASKS
CLIENT PROJECT NO. 102-7L37.0
CHEROKEE CIV. KS

REPORT: PRJ060 PAGE: 46 RUN DATE: 09/21/89 RUN TIME: 11:13 AS OF: 08/89

#### NOTES:

- 38. Assumes receipt of analytical data by September 11, 1989.
- 39. Assumes receipt of EPA's review comments by October 23, 1989
- 46. Work plan revised to include FS and modified RI scope.
- 47. EPA extended schedule due to ongoing Galena studies.
- 48. Treece work plan to be prepared by PRPs.
- 49. Treece work plan to be prepared by PRPs.
- 50. WP being given to PRPs for performance; approval on hold.
- 51. Field work by PRPs.
- 52. Treece work plan on indefinite hold pending Galena results.
- 53. Treece work plan on indefinite hold pending Galena results.

Freezewhere com Colours ARAS Schooliei in Le. Jayer C. 9017 SXS かってい 5/105 PAPS

7.27 70 Whan I Ç \ \ -