



U.S. ARMY AVIATION AND MISSILE COMMAND (AMCOM)

ENGINEERING, ENVIRONMENT,
AND LOGISTICS OVERSIGHT OFFICE

ENVIRONMENTAL TEAM

AMSAM-EN

BLDG 111

REDSTONE ARSENAL, AL 35898



FAX:

COMM

(256) 842-0981

DSN

788-0981

Tom Loreng

TO:

JIM HARRIS

FROM:

Heather Black

OFFICE:

AAAR EPP

PHONE:

256-313-1710

FAX:

593 526 5268

DATE:

30 July 02

913 551 7292

NUMBER OF PAGES INCLUDING HEADER

☒ CONTRACTOR SUPPORTING THE MISSION

COMMENTS:














Draft Schedule for AAAR

40330649



Superfund

SLAAP 18 ACRE PARCEL

ID		Name	Duration	Start	Finish
1		Transfer of SLAAP to CITY OF ST LOUIS BY GSA	1569 days?	Wed 5/6/98	Fri 6/13/03
2		INSTALLATION COMPLETES SITE-WIDE ENVIRONMENTAL BASELINE SURVEY (EBS)	1040 days	Wed 5/6/98	Mon 6/11/01
3		INSTALLATION SUBMITS ROE WITH EBS AND NEPA (REC) TO HQAMC	12 days	Fri 8/15/01	Mon 7/2/01
4		HQAMC SUBMITS ROE TO ACSIM	13 days	Thu 9/27/01	Mon 10/15/01
5		ARMY SECRETARIAT APPROVES ROE FORWARDS TO GSA	110 days	Tue 10/16/01	Mon 3/18/02
6		DOD SCREENING	30 days	Wed 11/15/00	Thu 12/14/00
7		GSA COMPLETES SCREENING	30 days	Thu 11/16/00	Fri 12/15/00
8		ARMY PROVIDES GSA WITH PARTIAL ENVIRONMENTAL DOCUMENTATION	10 days	Mon 6/17/02	Fri 6/28/02
9		TRANSFER THE PROPERTY	1 day?	Fri 6/13/03	Fri 6/13/03
10		SITE SPECIFIC ENVIRONMENTAL BASELINE SURVEY (SSEBS)	383 days?	Wed 8/15/01	Wed 1/29/03
11		DISTRIBUTE DRAFT SSEBS WORK PLAN	1 day?	Wed 8/15/01	Wed 8/15/01
12		MEETING WITH REGULATORS, COE, CONTRACTORS ON INITIAL SSEBS WORK PLAN COMMENTS	1 day?	Wed 2/20/02	Wed 2/20/02
13		REVIEW BUILDING 3 SAMPLE PLAN (no comments received)	3 days	Thu 2/21/02	Mon 2/25/02
14		REVIEW ARMY RESPONSE TO SSEBS COMMENTS	57 days	Tue 2/26/02	Wed 5/15/02

Project: SLAAP 21 ACRE PARCEL
Date: June 15, 2001

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

External Milestone

External Milestone

External Milestone

Deadline






























SLAAP 18 ACRE PARCEL

ID		Name	Duration	Start	Finish
15		SAMPLE UNDER BUILDING THREE	1 day	Wed 3/20/02	Wed 3/20/02
16		REGULATOR RESPONSE TO ARMY COMMENTS	1 day?	Wed 5/15/02	Wed 5/15/02
17		CONFERENCE CALL WITH MDNR TO RESOLVE RISK ASSESSMENT COMMENTS	1 day?	Fri 5/17/02	Fri 5/17/02
18		NOTICE TO PROCEED TO URS	1 day?	Fri 6/28/02	Fri 6/28/02
19		URS SUBMIT CONSENT PACKAGE ON SUBS (>\$100K)	1 day?	Wed 7/10/02	Wed 7/10/02
20		DISTRIBUTE FINAL SSEBS WORK PLAN	1 day?	Tue 7/30/02	Tue 7/30/02
21		SUBMIT A DETAILED SCHEDULE FOR INVESTIGATION, EARLY TRANSFER AND REMEDIATION OF SLAAP	1 day?	Wed 7/31/02	Wed 7/31/02
22		EVALUATE RESULTS OF BUILDING 3 SAMPLING/DATA VERIFICATION	2 days	Tue 7/30/02	Wed 7/31/02
23		PREPARE DRAFT EE/CA FOR BUILDING 3 SOIL REMOVAL (If needed)	16 days	Thu 8/1/02	Thu 8/22/02
24		REGULATOR/PUBLIC REVIEW (if needed)	30 days	Thu 8/22/02	Wed 10/2/02
25		URS SUBMIT DRAFT FINAL WORK PLANS	1 day?	Fri 7/26/02	Fri 7/26/02
26		URS SUBMIT ADVANCE NOTICES TO SUBCONTRACT	1 day?	Fri 7/26/02	Fri 7/26/02
27		URS SUBMIT RI/RA WVN	1 day?	Fri 8/2/02	Fri 8/2/02
28		REGULATORY AGENCY APPROVAL OF FINAL EBS WORK PLANS (all changes previously submitted)	1 day?	Fri 8/9/02	Fri 8/9/02

Project: SLAAP 21 ACRE PARCEL
Date: June 15, 2001

Task



Split



Progress



External Tasks



Milestone



Project Summary



Summary



External Milestone



Rolled Up Task



External Milestone



Rolled Up Milestone



External Milestone
















Rolled Up Progress



Deadline



SLAAP 18 ACRE PARCEL

ID		Name	Duration	Start	Finish
29		COE APPROVAL OF SUBCONTRACTORS	1 day?	Fri 8/9/02	Fri 8/9/02
30		URS MOBILIZE	1 day?	Mon 8/12/02	Mon 8/12/02
31		NTP to URS on RI/RA ATP	1 day?	Fri 8/16/02	Fri 8/16/02
32		URS COMPLETE FIELD WORK	1 day?	Fri 9/13/02	Fri 9/13/02
33		IDENTIFY THE LOCATION OF THE PUBLIC ADMINISTRATIVE RECORD FOR CERCLA DOCUMENTS	1 day?	Mon 9/16/02	Mon 9/16/02
34		SUBMIT A DRAFT SSEBS	1 day?	Fri 11/15/02	Fri 11/15/02
35		REGULATOR REVIEW OF DRAFT SSEBS	33 days?	Fri 11/15/02	Mon 12/30/02
36		SUBMIT A FINAL SSEBS	1 day?	Wed 1/15/03	Wed 1/15/03
37		PREPARE FINAL FOSET	1 day?	Wed 1/29/03	Wed 1/29/03
38		SHPO DOCUMENTATION	464 days?	Wed 2/27/02	Fri 11/28/03
39		DEVELOP MOA WITH SHPO COVERING ENTIRE SITE	132 days	Wed 2/27/02	Wed 8/28/02
40		SEND DRAFT MOA OUT FOR COMMENT	30 days	Mon 4/22/02	Fri 5/31/02
41		MOA OUT FOR SIGNATURE	1 day?	Tue 7/30/02	Tue 7/30/02
42		CONTRACT IN PLACE FOR HISTORICAL REPORT	1 day?	Mon 8/12/02	Mon 8/12/02

Project: SLAAP 21 ACRE PARCEL
Date: June 15, 2001

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary














External Milestone

External Milestone

External Milestone

Deadline

SLAAP 18 ACRE PARCEL

ID		Name	Duration	Start	Finish
43		DEVELOP HISTORICAL REPORT	345 days	Mon 8/12/02	Fri 11/28/03
44		DEMOLITION OF BUILDING 3	389 days?	Mon 11/12/01	Fri 5/2/03
45		CONCRETE REMEDIATION, 50PPM (except for basement slab)	56 days?	Mon 11/12/01	Mon 1/28/02
46		REGULATORS COMMENT ON BUILDING 3 DEMOLITION PLAN	55 days	Wed 2/20/02	Tue 5/7/02
47		REVIEW COMMENTS AND REVISE BUILDING 3 DEMOLITION PLAN	12 days	Tue 5/7/02	Wed 5/22/02
48		SETUP	2 days?	Mon 7/8/02	Tue 7/9/02
49		ASBESTOS REMOVAL	20 days	Wed 7/10/02	Tue 8/6/02
50		SEWER PIPE REMOVAL	10 days?	Wed 8/7/02	Tue 8/20/02
51		BUILDING DEMOLITION	55 days?	Mon 8/26/02	Fri 11/8/02
52		PCB REMOVAL	43 days?	Mon 10/7/02	Tue 12/3/02
53		SITE RESTORATION	71 days?	Mon 11/11/02	Thu 2/13/03
54		PREPARATION OF DRAFT MITIGATION REPORT	290 days?	Thu 2/14/02	Thu 3/20/03
55		REVIEW OF MITIGATION REPORT	10 days?	Fri 3/21/03	Thu 4/3/03
56		FINAL MITIGATION REPORT	25 days?	Fri 3/21/03	Thu 4/24/03

Project: SLAAP 21 ACRE PARCEL
Date: June 15, 2001

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary
















External Milestone

External Milestone

External Milestone

Deadline

SLAAP 18 ACRE PARCEL

ID		Name	Duration	Start	Finish
71		SUBMIT A DRAFT FEASIBILITY STUDY	22 days	Wed 2/5/03	Wed 3/5/03
72		REGULATOR REVIEW OF DRAFT FEASIBILITY STUDY	30 days	Wed 3/5/03	Tue 4/15/03
73		ARMY WILL SUBMIT A FINAL FEASIBILITY STUDY	16 days	Wed 4/16/03	Wed 5/7/03
74		REGULATORS WILL REVIEW/APPROVE FINAL FEASIBILITY STUDY	30 days	Wed 5/7/03	Mon 6/16/03
75		ARMY WILL SUBMIT A DRAFT FINAL PROPOSED PLAN	1 day	Mon 6/30/03	Mon 6/30/03
76		REGULATORS WILL REVIEW/APPROVE DRAFT FINAL PROPOSED PLAN	30 days	Mon 6/30/03	Fri 8/8/03
77		ARMY WILL SUBMIT A FINAL PROPOSED PLAN	1 day	Mon 8/25/03	Mon 8/25/03
78		ARMY WILL CONDUCT AN AVAILABILITY SESSION FOR THE FEASIBILITY STUDY AND THE PROPOSED PLAN	1 day	Mon 9/15/03	Mon 9/15/03
79		ARMY WILL SUBMIT A DRAFT RECORD OF DECISION	1 day	Tue 9/30/03	Tue 9/30/03
80		REGULATORS WILL REVIEW/APPROVE DRAFT RECORD OF DECISION	30 days	Tue 9/30/03	Fri 11/7/03
81		ARMY WILL SUBMIT A FINAL RECORD OF DECISION	1 day	Fri 11/21/03	Fri 11/21/03
82		ARMY WILL SUBMIT A DRAFT REMEDIAL DESIGN/REMEDIAL ACTION	1 day	Mon 12/15/03	Mon 12/15/03
83		REGULATORS WILL REVIEW/APPROVE DRAFT REMEDIAL DESIGN/REMEDIAL ACTION	30 days	Mon 12/15/03	Fri 1/23/04
84		ARMY WILL SUBMIT A FINAL REMEDIAL DESIGN/REMEDIAL ACTION	1 day	Tue 2/3/04	Tue 2/3/04

Project: SLAAP 21 ACRE PARCEL
Date: June 15, 2001

Task

Progress

Milestone

Summary

Rolled Up Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary







External Milestone

External Milestone









External Milestone

Deadline

SLAAP 18 ACRE PARCEL

ID		Name	Duration	Start	Finish
85		ARMY WILL BEGIN IMPLEMENTING THE REMEDY	1 day	Mon 3/15/04	Mon 3/15/04
86		GSA DISPOSAL ACTIONS	287 days	Mon 3/4/02	Wed 4/2/03
87		GSA PREPARES MARKET ANALYSIS/REUSE STDY	45 days	Mon 9/16/02	Fri 11/15/02
88		GSA PREPARES APPRAISAL	60 days	Mon 3/4/02	Fri 5/24/02
89		GSA ISSUES IFB	30 days	Mon 9/16/02	Fri 10/25/02
90		GSA NEGOTIATES WITH TRANSFEREE	60 days	Mon 9/23/02	Thu 12/12/02
91		GSA PREPARES DEED	143 days	Thu 9/19/02	Wed 4/2/03

Project: SLAAP 21 ACRE PARCEL
Date: June 15, 2001

Task		Split	
Progress		External Tasks	
Milestone		Project Summary	
Summary		External Milestone	
Rolled Up Task		External Milestone	
Rolled Up Milestone		External Milestone	
Rolled Up Progress		Deadline	