

MONTHLY PROGRESS REPORT
July 2013, TASK ORDER 02

Contract: GS-00F-0019L
Task Order Number: EP-S7-12-05
EPA Task Order: 02 (United Zinc HHRA and Eco Risk Assessments)
SRC Project No.: FA558.002
Period covered by this invoice: 07/01/2013 – 07/31/2013

FINANCIAL SUMMARY

Category	Expenses		Budget			Percent Complete [†]
	This period	Cumulative	Ceiling	Funded	Remaining	
Labor	\$2,108.12	\$13,698.23	\$110,664.00	\$25,000.00	45%	55%
Travel	n/a	n/a	n/a	n/a	n/a	n/a
ODC	\$0.00	\$0.00	\$150.00	\$0.00	100%	0%
Subcontracting	n/a	n/a	n/a	n/a	n/a	n/a

† Based on funded budget

EXPLANATION OF ODCs

No ODCs were incurred in this reporting period.

SUMMARY OF ACTIVITIES

Task 1 – Project Planning and Support

Subtask 1.1 – Project Management

- ☐ Delivered the Monthly Progress Report.
- ☐ On July 16, SRC notified EPA that approximately 50% of the available funding on the task order had been expended.

Subtask 1.2 – Data Usability Evaluation

- ☐ This is ongoing pending receipt of additional sampling data.

Subtask 1.3 – Risk Assessment Workplan (CSM, Exposure Pathway ID, Exposure Factors and Tox Values)

- ☐ SRC received additional information (Figures 3 & 4 of the United Zinc Preliminary Assessment Report) from Don Bahnke on July 18.

0737

40428500

10.0

Subtask 1.4 – Review of Draft Sampling and Analysis Plan

- ☐ No activity.



0008

ES

Task 2 – Baseline Human Health Risk Assessment and Ecological Risk Assessment

- ☐ Task has not begun.

Subtask 2.1 – Data Reduction (COPC Selection and EPC Calculation) for Draft Baseline

Human Health Risk Assessment

☐ Task has not begun.

Subtask 2.2 –Data Reduction (COPC Selection and EPC Calculation) for Ecological Risk Assessment

☐ Task has not begun.

Subtask 2.3 –Draft Baseline Human Health Risk Assessment

☐ Task has not begun.

Subtask 2.4 –Draft Ecological Risk Assessment

☐ Task has not begun.

Subtask 2.5 –Final Baseline Human Health Risk Assessment

☐ Task has not begun.

Subtask 2.6 –Final Ecological Risk Assessment

☐ Task has not begun.

DELIVERABLES SUBMITTED THIS MONTH

Task/Subtask	Deliverable Title	Due Date	Date Delivered	Recipient
n/a	None	n/a	n/a	n/a

ISSUES IDENTIFIED AND REMEDIAL ACTIONS TAKEN

None

ANTICIPATED ACTIVITIES FOR NEXT MONTH

Task 1 – Project Planning and Support

Subtask 1.1 – Project Management

☐ Project management calls are anticipated to continue.

Subtask 1.2 – Data Usability Evaluation

☐ When available, SRC will review the results of additional sampling.

Subtask 1.3 – Risk Assessment Workplan (CSM, Exposure Pathway ID, Exposure Factors and Tox Values)

☐ SRC is also prepared to review the data when available. SRC anticipates delivery of a memorandum concerning background soil data for the site.

Subtask 1.4 – Review of Draft Sampling and Analysis Plan

- ☐ SRC is also prepared to review the data when available.

Task 2 – Baseline Human Health Risk Assessment and Ecological Risk Assessment

- ☐ Task has not begun.

Subtask 2.1 –Data Reduction (COPC Selection and EPC Calculation) for Draft Baseline Human Health Risk Assessment

- ☐ Task has not begun.

Subtask 2.2 –Data Reduction (COPC Selection and EPC Calculation) for Ecological Risk Assessment

- ☐ Task has not begun.

Subtask 2.3 –Draft Baseline Human Health Risk Assessment

- ☐ Task has not begun.

Subtask 2.4 –Draft Ecological Risk Assessment

- ☐ Task has not begun.

Subtask 2.5 –Final Baseline Human Health Risk Assessment

- ☐ Task has not begun.

Subtask 2.6 –Final Ecological Risk Assessment

- ☐ Task has not begun.

ANTICIPATED DELIVERABLES FOR NEXT MONTH

Task/Subtask	Anticipated Deliverable Title	Due Date	Date Delivered	Recipient
n/a	None	n/a	n/a	n/a

ESTIMATE OF SUBSTANTIAL LAGGING COSTS

None