

## Danner, Ward

---

**From:** Warren, Scott@DTSC <Scott.Warren@dtsc.ca.gov>  
**Sent:** Friday, October 24, 2014 9:48 AM  
**To:** Paul Parmentier; Patrick, Omoruyi@DTSC; Shalev, Omer  
**Cc:** rita brenner; neil irish  
**Subject:** RE: SW Marine excavation preliminary update

Thanks Paul,

I'll plan on coming out on the 28<sup>th</sup> to collect splits/duplicates. I'll confirm with you Monday.

Scott

---

**From:** Paul Parmentier [mailto:pparmentier@thesourcegroup.net]  
**Sent:** Friday, October 24, 2014 9:16 AM  
**To:** Patrick, Omoruyi@DTSC; Shalev, Omer; Warren, Scott@DTSC  
**Cc:** rita brenner; neil irish  
**Subject:** SW Marine excavation preliminary update

Dear Omo, Scott (DTSC) and Omer (USEPA)

Excavation of the soil this week has been focused on the removal of the northern area of PCB-impacted soil in Parcel 3. Approximately 800 cb yards have been removed, and are stockpiled pending final waste profiling (in addition to TSCA designation) and final approval of waste disposal site. Hauling from the site may start at the end of next week.

The first set of confirmation samples will likely be collected on Tuesday Oct 28.

Paul Parmentier, CHG  
562 / 597.1055 ext. 106

Principal Hydrogeologist  
The Source Group, Inc.  
Environmental Engineering, Hydrogeologic & Management  
1962 Freeman Ave  
Signal Hill, CA 90755  
Cell: 714.519.1218

[www.thesourcegroup.net](http://www.thesourcegroup.net)

*The materials transmitted by this electronic mail are confidential, are only for the use of the intended recipient, and may also be subject to applicable privileges. Any dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender. Please also remove this message from your hard drive, diskette, and any other storage device.*



Reduce, Reuse, Recycle.