Manhole Inspection Summary Manhole # S09O 001MH Printed On: 1/15/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 5) Immediate Attention Required Record Plat: 090 Node: 001 Status: Found Insp Date: 4/17/08 9:15 AM **Incomplete Comments** Crew: **SKWJ** Inspector: wjenkins Firm: PER Location Address: 404 S Caton Ave Cross Street: RR TRacks Manhole Type: Inline Location: Other - See Ground Conditions: Dry Comments Weather: **Drv** Subject To Ponding: None Prev. Rehab Comments Opposite side of RR tracks behind 404 S Caton Ave Heavy debris; no flow in channel Cover Shape: Circular Diameter: 26 (in.) Length: 0 (in.) Dist A/B Grade: 72 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented Frame Offset: 0 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Height: 8 Parged (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar ☐ Roots ☐ Wall Barrel Material: Brick □ Parged Shape: Circular Diameter: 42 (in.) Length: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Partially Open Junc Dist: 0 nearest .5 ft. Azimuth: 0 Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris Count: 8 Missing: 0 Steps ✓ Corroded

Depth: 0

(ft.) Active Surcharge Present

☐ Evidence Of Surcharge

Surcharge

Manhole Inspection Summary

Manhole # \$090__001MH

Printed On: 1/15/2009 Page 2 of 4

Location View



Defect 4



root infiltration from top

Defect 2



Loose bricks and mortar under frame

Top View



Defect 3



chimney Loose bricks and mortar under frame

Defect 1



chimney Cracked and missing mortar under frame

Manhole Inspection Summary

Manhole # S09O__001MH

Printed On: 1/15/2009 Page 3 of 4

Defecf 6



corroded steps

Defect 5



channel debris

Manhole Inspection Summary

Manhole # S09O__001MH

12 O'Clock Outflow

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Heavy debris in channel

Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 14.82 (ft.) Flow Characteristics: None

Deposits: None Mud Debris Grease

Silt Depth: **8** (in.) Deposits Extent: **Heavy** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock



Sediment in pipe

Drop In @ 6 OClock



Heavy debris in channel

Pipe Height: **7.2** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 4.11 (ft.) Flow Characteristics: None

Deposits: None Mud Debris Grease

Silt Depth: **8** (in.) Deposits Extent: **Heavy** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: Inside Rod and Bar

Angled: **Yes** Reading: **13.70** (ft.)

Inv Depth: 14.70 (ft.)

6 O'Clock Inflow

Drop Condition: Clogged

Connects To: **Manhole**Possible Illicit Connection