Manhole Inspection Summary Manhole # S11A1_006MH Printed On: 3/20/2009 Page 1 of 4 Inspection Is Incomplete Rating: 5) Immediate Attention Required Record Plat: 11A1 Node: 006 Status: Other (Specify in comment) Insp Date: 12/16/08 11:28 AM Incomplete Comments Crew: FW,SK Inspector: fwalcott

Incomplete Cor	nments			Crew: FW,SK Inspector: fwalcott Firm: PER	
Location	Address: I 695w (exit 48b)			Cross Street: S Caton Ave	
Manhole	Type: Inline	ocation: Grass		Ground Conditions: Wet	
	☐ Prev. Rehab	Weather: Dry	S	Subject To Ponding: None	
Comments	ts Mh has no framecover has fallen in manholeunable to obtain measurements for due to overhangsee pics				
Cover	Shape:	Diameter: 0	(in.) Lengt	h: 0 (in.) Dist A/B Grade: 16	(in.)
	Type: Sanitary	Condition:		Cover Material: Cast Iron	
Properties:	☐ Bolted ☐ Vent	ed Water Tight	☐ Water Ti	ght Insert	
Frame	Offset: 0 (in.)	Condition: Sound	d 🗌 Crack	ked Leaks	
Chimney / Frame Adjustment					
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Morta	r 🗌 Roots	☐ Wall	
Corbel	Material: Brick	☐ Parg	jed Type:		
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Moi	rtar 🗌 Roo	ots Wall	
Barrel	Material: Brick	☐ Parg	jed		
Shape:	Circular D	iameter: 52 (in.) Len	gth: 0 (in.)		
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Moi	rtar 🗌 Roo	ots	
Bench	✓ Exists Material:	Brick	☐ Parged	d	
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	□ Deterior	orated Leaks Debris	
Channel	Material: Brick	☐ Parg	jed		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0					
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deterio	orated Leaks	
Steps	Count: 9 Missing	: 0			
Surcharge	Evidence Of Sur	charge Depth: 0	(ft.) Activ	e Surcharge Present	

Manhole Inspection Summary

Manhole # S11A1_006MH

Page 2 of 4

Location View

Printed On: 3/20/2009



approximately 80ft from onramp

Misc



mh cover in fallen into channel

Defect 3



corbel infiltration at wall, no frame or cover

Top View



mhc over in channel

Defect 2



steps corroded

Defect 1



channel debris

Manhole Inspection Summary

Manhole # S11A1_006MH

Printed On: 3/20/2009 Page 3 of 4

Defect 4



16" above grade

Manhole Inspection Summary

Manhole # S11A1_006MH

Printed On: 3/20/2009 Page 4 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 OClock



5 O'Clock Inflow



Pipe Height: 15.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 14.69 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

0 in. Circular Gravity Sewer Pipe In @ 5 OClock



overhang above channel

Pipe Height: **0** (in.)

Invert Depth: 0.00 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop:

Angled: Reading: **0.00** (ft.)

Inv Depth: **0.00** (ft.)

Drop Condition:

Connects To: Manhole

Possible Illicit Connection