
Manhole In	spection Summary	Manhole # S11C1_008MH
Printed On: 3/9/2	2009	Page 1 of 5
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 11	1C1 Node: 008 Status: Found	Insp Date: 1/8/09 11:23 AM
Incomplete Comments		Crew: <b>FW/DH</b>
		Inspector: dhinton
		Firm: <b>PER</b>
Location	Address: 1401 Bloomfield Ave.	Cross Street: <b>Joh</b>
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 26 (in.)	
December	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated		
Infiltration: ☐ None ☐ Joint ☐ Cracks ☑ Mortar ☐ Roots ☐ Wall		
Corbel	Material: <b>Brick</b>	Type: Concentric/Eccentric
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Barrel Material: Brick Parged		
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)		
Condition: ☐ Sound ☐ Cracked ✓ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	☐ None ✓ Joint ☐ Cracks ☐ Mortar	✓ Roots ☐ Wall
Bench	✓ Exists Material: <b>Brick</b>	Parged
Condition:	Sound Cracked Root Intrusion	Deteriorated ☐ Leaks ✓ Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated  Leaks  Debris
Steps Count: 7 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

# Manhole # S11C1\_008MH

Printed On: 3/9/2009 Page 2 of 5

Location View



Misc



Defect 7



Top View



Defect 8



missing mortar causing corbel infiltration

Defect



Chimney loose bricks

# Manhole # S11C1\_008MH

Printed On: 3/9/2009 Page 3 of 5

Defect 6



missing mortar causing infiltration and also root intrusion

#### Defect



Frame leaks

#### Defect 3



barrel infiltration and root intrusion

#### Defect 5



missing mortar causing chimney infiltration and root intrusion

#### Defect 4



barrel infiltration at joint

### Defect 2



root intrusion and infiltration at barrel

# Manhole # S11C1\_008MH

Printed On: 3/9/2009 Page 4 of 5

Defect 1



debris on the bench

## Manhole # S11C1\_008MH

Printed On: 3/9/2009 Page 5 of 5

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: **PVC** Pipe Lined

Invert Depth: 13.02 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

### 8 in. Circular Gravity Sewer Pipe In @ 5 OClock



5 O'Clock Inflow

Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: **PVC** 

Invert Depth: 12.78 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection