Manhole In	spection Summary	M	lanhole # S11O022MH
Printed On: 1/15	5/2009		Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fai	r	
Record Plat: 11	O Node: 022 Status: Foun	d	Insp Date: 4/16/08 9:13 AM
Incomplete Cor	nments		Crew: SKWJ
			Inspector: wjenkins Firm: PER
			FIIII. PER
Location	Address: 3130 Frederick Ave		Cross Street: S. Mount Olive
Manhole	Type: Inline Location: Road	way	Ground Conditions: Dry
	Prev. Rehab Weather: Dry		Subject To Ponding: None
Comments			
Cover	Shape: Circular Diame	ter: 24 (in.) Lenç	gth: 0 (in.) Dist A/B Grade: 0 (in.)
COVE	•	n: Sound	Cover Material: Cast Iron
Properties:	31		Tight Insert
Frame Offset: 0 (in.) Condition: ☐ Sound ☐ Cracked ✓ Leaks			
Chimney / Frame Adjustment ✓ Exists Material: Brick ☐ Parged Height: 6 (in.) Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated			
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☑ Wall			
Corbel	Material: Brick ✓ Sound ☐ Cracked ☐ Root Into	_ •	e: Concentric/Eccentric e Brick Deteriorated
Condition: Infiltration:			e Brick
Barrel Material: Brick Parged Shape: Circular Diameter: 42 (in.) Length: 0 (in.)			
·	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:		_	pots Wall
Bench	✓ Exists Material: Brick	 ☐ Parge	
	✓ Sound ☐ Cracked ☐ Root Inti	_ •	riorated □ Leaks □ Debris
Channel	Material: Brick	Parged	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0			
	✓ Sound ☐ Cracked ☐ Root Inte	usion 🗌 Deter	riorated Leaks Debris
Steps Count: 6 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge Dept	:h: 0 (ft.)	tive Surcharge Present

Manhole Inspection Summary

Manhole # \$110__022MH

Printed On: 1/15/2009 Page 2 of 4

Location View



3130 Frederick Ave

Defect 4



Infiltration at chimney and corbel

Defect 2



Corroded steps and barrel infiltration

Top View



Defect 6



infiltration along corbell and wall

Defect 1



Loose bricks and mortar under frame/corbel and barrel infiltration

Manhole Inspection Summary

Manhole # \$110__022MH

Printed On: 1/15/2009 Page 3 of 4

Defect 3



frame leaks

Manhole Inspection Summary

Manhole # \$110__022MH

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 11.20 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Pipe Lined

Invert Depth: 11.07 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection