Manhole Inspection Summary M			Manhole # S110	026MH			
Printed On: 1/15	5/2009			Page 1 of 4			
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 11	Node: 026	Status: Found	Insp Date: 4/	/15/08 11:34 AM			
Incomplete Comments		Crew: SKWJ					
			Inspector: wjenkir	ıs			
			Firm: PER				
Location	Address: 507 Welle	esley St	Cross Street: Stafford	d St			
Manhole	Type: Terminal	Location: Roadway	Ground Conditions: D	ry			
	☐ Prev. Rehab	Weather: Dry	Subject To Ponding: N	one			
Comments							
_							
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B (` '			
December	Type: Sanitary	Condition: Soul		it Iron			
Properties:			Water Tight Insert				
Frame	Offset: 0 (in.)	Condition: Sound	☐ Cracked ✓ Leaks				
Chimney / Frame Adjustment							
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mortar	Roots Wall				
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentr	ic			
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Roots 🔽 Wall				
Barrel	Material: Brick	☐ Parge	ed				
Shape:	Circular Di	iameter: 42 (in.) Leng	yth: 0 (in.)				
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorate	∍d			
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar Roots VWall				
Bench	✓ Exists Material:	Brick	☐ Parged				
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐	Debris			
Channel	Material: Brick	☐ Parge	ed				
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimuth: 0				
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐	Debris			
Steps	Count: 4 Missing	: 1					
Surcharge	Evidence Of Sur	charge Depth: 0 (ft.) Active Surcharge Present				

Manhole Inspection Summary

Manhole # \$110__026MH

Printed On: 1/15/2009 Page 2 of 4

Location View



Frame View



Defect 3



infiltration at frame and Chimney

Top View



infiltration at chiney and corbel

Defect 4



infiltration along barrel wall

Defect 2



loose bricks and mortar under frame

Manhole Inspection Summary

Manhole # \$110__026MH

Printed On: 1/15/2009 Page 3 of 4

Defect 5



frameleaks, Chimney and corbel infiltration

Defect 1



Corroded steps (1missing)

Manhole Inspection Summary

Manhole # \$110__026MH

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.32 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: Manhole

☐ Possible Illicit Connection