Manhole In	spection Summary	Manhole # S11S019MH
Printed On: 2/27	7/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 11	Node: 019 Status: Found	Insp Date: 4/4/08 10:57 AM
Incomplete Comments Crew: fwsk		
		Inspector: wjenkins Firm: PER
Location	Address: 810 S Canton Ave	Cross Street: Wilkens Ave
Manhole	Type: Inline Location: Grass	Ground Conditions: Wet
	Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: None
Comments Had to be unearthed by construction workers.		
Cover	Shape: Circular Diameter: 30 (in.)	Length: <b>0</b> (in.) Dist A/B Grade: <b>0</b> (in.)
OUTCI	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✔ Wall		
Corbel		Type: Concentric/Eccentric
Condition:		Loose Brick Deteriorated
Infiltration:		 ☐ Roots
Barrel Material: Brick Parged		
Shape: Circular Diameter: 48 (in.) Length: 0 (in.)		
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐	Roots V Wall
Bench	✓ Exists Material: <b>Brick</b>	Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ [	Deteriorated Leaks Debris
Channel Material: Unknown Parged		
Channel Exposure: <b>Fully Open</b> Junc Dist: <b>0</b> nearest .5 ft. Azimuth: <b>0</b>		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ [	Deteriorated Leaks Debris
Steps Count: 5 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

# **Manhole Inspection Summary**

## Manhole # S11S\_\_019MH

Printed On: 2/27/2009 Page 2 of 4

Location View



810 S. Caton Ave

Frame View



Additional Location View



Top View



sediment on bench

mh cover



Defect 6



corroded rungs

# **Manhole Inspection Summary**

## Manhole # S11S\_\_019MH

Page 3 of 4

Defect 5

Printed On: 2/27/2009



infiltration from top

Defect 3



infiltration cobrel wall

Defect 1



infiltration barrel wall

#### Defect 4



gap at the joint (coded as loose bricks)

Defect 2



missing brick in corbel wall

### **Manhole Inspection Summary**

### Manhole # S11S 019MH

Printed On: 2/27/2009 Page 4 of 4

# 30 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 31.2 (in.) Rod and Bar (Angled)

Pipe Material: Concrete Pipe Lined

Invert Depth: 12.50 (ft.) Flow Characteristics: Turbulent

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

# 30 in. Circular Gravity Sewer Pipe In @ 5 OClock



5 O'Clock Inflow

Pipe Height: **31.2** (in.) Rod and Bar (Angled)

Pipe Material: **Concrete** Pipe Lined

Invert Depth: 11.30 (ft.) Flow Characteristics: Turbulent

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection