Manhole Inspection Summary N			Ma	anhole # S11W001MH	
Printed On: 3/20)/2009			Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 11	I W Node: 001	Status: Found		Insp Date: 12/9/08 10:11 AM	
Incomplete Cor	mments			Crew: skfw Inspector: fwalcott Firm: PER	
				Tim. TEX	
Location	Address: 1201 S. Caton			Cross Street: Benson Ave	
Manhole	Type: Inline	Location: Woods		Ground Conditions: Dry	
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None	
Comments					
Cover	Shape: Circular	Diameter: 30	(in.) Lengt	th: 0 (in.) Dist A/B Grade: 0.5 (in.)	
	Type: Sanitary	Condition: Soul	nd	Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 2 (in.)	Condition: Sound	l ☐ Cracl	ked 🗸 Leaks	
Chimney / Frame Adjustment Exists Material: Brick Parged Height: 5 (in.)					
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ✓ Loose Brick ☐ Deteriorated					
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✔ Wall					
Corbel	Material: Precast C	oncrete Parge	ed Type:	Concentric/Eccentric	
Condition:	Sound Cracked Root Intrusion Loose Brick Deteriorated				
Infiltration:	on:				
Barrel Material: Precast Concrete Parged					
Shape: Circular Diameter: 52 (in.) Length: 0 (in.)					
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar 🗌 Ro	ots 🗸 Wall	
Bench	✓ Exists Material:	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	□ Deteri	orated ☐ Leaks ☐ Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	□ Deteri	orated ☐ Leaks ☐ Debris	
Steps Count: 14 Missing: 0 Corroded					
Surcharge	☐ Evidence Of Sur	charge Depth: 0 (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S11W__001MH

Printed On: 3/20/2009 Page 2 of 4

Location View



Misc



Defect 2

bricks



Top View



Defect 3



corbel infiltration at wall, barrel infiltration at wall

Defect 1



steps corroded

Manhole Inspection Summary

Manhole # \$11W__001MH

Printed On: 3/20/2009 Page 3 of 4

Defect 4



frame leaks at cover

Manhole Inspection Summary

Manhole # S11W__001MH

Printed On: 3/20/2009 Page 4 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 15.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 17.17 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

15 in. Circular Gravity Sewer Pipe In @ 5 OClock





Pipe Height: **15.6** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 17.25 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection