Manhole In	spection Summary	Manhole # S11Y014MH
Printed On: 3/20	0/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 11	IY Node: 014 Status: Found	Insp Date: 12/11/08 11:07 AM
Incomplete Cor	mments	Crew: fw,sk
		Inspector: fwalcott Firm: PER
		FIIII. FER
Location	Address: 1202 S. Caton	Cross Street: Benson Ave
Manhole	Type: Inline Location: Grass	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shano: Circular Diameter: 20 /in \	Longth: 0 (in) Diet A/P Crede: 42 (in)
Cover	Shape: Circular Diameter: 30 (in.) Type: Sanitary Condition: Sound	Length: 0 (in.) Dist A/B Grade: 12 (in.) Cover Material: Cast Iron
Properties:	31 3	/ater Tight Insert
	Offset: 2 (in.) Condition: Sound	Cracked V Leaks
Chimney / Frame Adjustment		
	Sound Cracked Root Intrusion	Loose Brick Deteriorated
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Precast Concrete Parged	Type: Concentric/Eccentric
	Sound Cracked Root Intrusion	Loose Brick Deteriorated
Infiltration:	□ None □ Joint □ Cracks □ Mortar	Roots Wall
Barrel Material: Precast Concrete Parged		
·	Circular Diameter: 52 (in.) Length: 0	0 (in.)
	Sound Cracked Root Intrusion	Loose Brick Deteriorated
Infiltration:		Roots Wall
Bench	Exists Material: Brick	Parged
Condition:	Sound Cracked Root Intrusion	Deteriorated ☐ Leaks ✓ Debris
Channel	Material: Brick	
Channel E	xposure: Fully Open Junc Dist: 0 ne	earest .5 ft. Azimuth: 0
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 17 Missing: 0 Corroded	
Surcharge	☐ Evidence Of Surcharge Depth: 0 (ft.)	Active Surcharge Present

Manhole Inspection Summary

Manhole # S11Y__014MH

Printed On: 3/20/2009 Page 2 of 4

Location View



Misc



above grade one foot

Misc



Top View



Misc



cover

Defect 3



chimney infiltration at frame joint, 2" gap

Manhole Inspection Summary

Manhole # S11Y__014MH

Printed On: 3/20/2009 Page 3 of 4

Defect 2



infiltration corbel and barrel walls

Defect 4



frame offset 2 inches, frame infiltration at cover

Defect 5



bench debris

Defect 1



steps corroded

Manhole Inspection Summary

Manhole # S11Y__014MH

Printed On: 3/20/2009 Page 4 of 4

15 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 16.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 21.10 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

15 in. Circular Gravity Sewer Pipe In @ 6 OClock



6 O'Clock Inflow

Pipe Height: 16.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 20.90 (ft.) Flow Characteristics: Fast

Silt Depth: 0 (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection