Manhole Inspection Summary M			Ma	lanhole # S13Q011MH			
Printed On: 3/9/	2009				Page 1	of	4
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 13	3Q Node: 011	Status: Found		Insp Date:	12/31/08 1:	01 PI	М
Incomplete Cor	nments			Crew: skfw Inspector: wjenk Firm: PER	ins		
Location	Address: 2819 Wilker		Cross Street: Dukeland St / Hurley Ave intersection				
Manhole	Type: Inline Lo	ocation: Roadway		Ground Conditions:	Dry		
	☐ Prev. Rehab W	/eather: Dry	S	Subject To Ponding:	None		
Comments							
Cover	Shape: Circular	Diameter: 25. 5	(in.) Lengt	h: 0 (in.) Dist A/B	Grade: 0	(in.	.)
	Type: Sanitary	Condition: Sour	nd	Cover Material: Ca	ast Iron		
Properties:	☐ Bolted ☐ Vented	I ☐ Water Tight [Water T	ight Insert			
Frame	Offset: 0 (in.)	Condition: Sound	✓ Crac	ked 🗸 Leaks			
Chimney / Fra	ame Adjustment 🗸 🛭	Exists Material: Brick	(☐ Parged	Height: 7	' (ir	า.)
Condition:	☐ Sound ☐ Cracked	d ☐ Root Intrusion	✓ Loose	Brick Deteriora	ited		
Infiltration:	☐ None ☐ Joint [☐ Cracks ☐ Mortar	Roots	☑ Wall			
Corbel	Material: Brick	☐ Parge	d Type:	Concentric/Eccent	ric		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated						
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mort	ar □Ro	ots 🗸 Wall			
Barrel	Material: Brick	☐ Parge	ed				
Shape:	Circular Dian	neter: 42 (in.) Leng	th: 0 (in.)	1			
Condition:	✓ Sound ☐ Cracked	d ☐ Root Intrusion	Loose	Brick Deteriora	ited		
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar □Ro	ots 🗌 Wall			
Bench	✓ Exists Material: Br	rick	☐ Parge	d			
Condition:	✓ Sound ☐ Cracked	d ☐ Root Intrusion	☐ Deteri	orated Leaks	Debris		
Channel	Material: Brick	☐ Parge	ed				
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	5 ft. Azimuth: 0			
Condition:	✓ Sound ☐ Cracked	∃ Root Intrusion	☐ Deteri	orated Leaks	Debris		
Steps	Count: 5 Missing: 0	✓ Corroded					
Surcharge	✓ Evidence Of Surcl	harge Depth: 4 (t	ft.)	ve Surcharge Preser	nt		

Manhole Inspection Summary

Manhole # S13Q__011MH

Printed On: 3/9/2009 Page 2 of 4

Location View



facing west on Wilkens Ave

mh cover



mh cover

Defect 4



infiltration from top cracked frame

Top View



Defect 6



loose bricks and cracked mortar under chinmey with infiltration

Defect 3



corroded rungs

Manhole Inspection Summary

Manhole # S13Q__011MH

Printed On: 3/9/2009 Page 3 of 4

Defect 2



depostits on corbel wall with infiltration

Defect 1



evidence of surcharge @ 4ft

Manhole Inspection Summary

Manhole # S13Q__011MH

Printed On: 3/9/2009 Page 4 of 4

18 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 18 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.60 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

18 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 18 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.50 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection