Manhole Inspection Summary N			Ma	anhole # S13Q020MH			
Printed On: 3/9/	2009			Page 1 of 5			
Inspection	☐ Is Incomplete	Rating: 3) Fair					
Record Plat: 13	3Q Node: 020	Status: Found		Insp Date: 1/5/09 10:18 AM			
Incomplete Comments				Crew: wj,fw			
				Inspector: wjenkins			
				Firm: PER			
Location	Address: 3100 Wilk	ens		Cross Street: Desoto Rd			
Manhole	Type: Inline	Location: Woods		Ground Conditions: Dry			
	Prev. Rehab	Weather: Dry	5	Subject To Ponding: None			
Comments							
Cover	Shape: Circular		. ,	th: 0 (in.) Dist A/B Grade: 44 (in.)			
Danasatia	Type: Sanitary	Condition: Brok		Cover Material: Cast Iron			
Properties: Bolted Vented Water Tight Water Tight Insert							
Frame	Offset: 2 (in.)	Condition: Sound	Crac	ked 🗸 Leaks			
Chimney / Frame Adjustment							
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated							
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall							
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric			
Condition:	☐ Sound ✓ Cracked ☐ Root Intrusion ✓ Loose Brick ✓ Deteriorated						
Infiltration:	☐ None ☐ Joint	✓ Cracks	ar □Ro	ots 🗸 Wall			
Barrel	Material: Brick	☐ Parge	ed				
Shape:	Circular Dia	ameter: 48 (in.) Leng	th: 0 (in.))			
Condition:	☐ Sound ✓ Crack	xed ☐ Root Intrusion	✓ Loose	e Brick 🗸 Deteriorated			
Infiltration:	☐ None ☐ Joint	✓ Cracks ✓ Mort	ar Ro	ots 🗸 Wall			
Bench	✓ Exists Material: I	Brick	☐ Parge	d			
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	□ Deteri	orated Leaks Debris			
Channel	Material: Brick	☐ Parge	ed				
Channel E	xposure: Fully Open	Junc Dist: 0	nearest .	.5 ft. Azimuth: 0			
Condition:	✓ Sound ☐ Crack	ed Root Intrusion	□ Deteri	orated ☐ Leaks ☐ Debris			
Steps	Count: 5 Missing:	1 Corroded					
Surcharge	☑ Evidence Of Sur	charge Depth: 4 (ft.)	ve Surcharge Present			

Manhole # S13Q__020MH

Printed On: 3/9/2009 Page 2 of 5

Location View



Additional Top View



defects on mh



missing bricks

Top View



cover pic



loc 2



Manhole # S13Q__020MH

Printed On: 3/9/2009 Page 3 of 5

repairs



repairs in barrel

Defect 6



debris between rungs

Defect 4



corroded rung, signs of surcharge

Defect



Offset

Defect 5



missing bricks, mortar and infiltration barrel area

Defect 3



missing bricks, mortar, as well as infiltration corbel

Manhole # S13Q__020MH

Printed On: 3/9/2009 Page 4 of 5

Defect 2



corbel missing mortar cracked bricks

Defect 1



chimney deteriorated, ld/frame infiltration

Manhole # S13Q__020MH

Printed On: 3/9/2009 Page 5 of 5

18 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 18 (in.) Rod and Bar (Angled)

Invert Depth: 11.64 (ft.) Flow Characteristics: Fast

Deposits: $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm} \slash\hspace{-0.4cm} \slash\hspace{-$

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

18 in. Circular Gravity Sewer Pipe In @ 5 OClock





Pipe Height: 18 (in.) Rod and Bar (Angled)

Pipe Material: **Concrete** Pipe Lined

Invert Depth: 11.15 (ft.) Flow Characteristics: Fast

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None			

Connects To: Manhole

Possible Illicit Connection