Manhole Inspection Summary N			Ma	anhole # S15Y003MH	
Printed On: 1/15	5/2009			Page 1 of	4
Inspection	☐ Is Incomplete	Rating: 2) Good			
Record Plat: 15	Node: 003	Status: Found		Insp Date: 6/25/08 9:38 A	М
Incomplete Cor	mments			Crew: REI	
				Inspector: paulfry	
				Firm: ATS	
Location	Address: 2720 geo	rgetown rd	(Cross Street: desoto rd	
Manhole	Type: Inline	Location: Roadway	(Ground Conditions: Dry	
	☐ Prev. Rehab	Weather: Dry	S	ubject To Ponding: Sheeting	
Comments					
_					
Cover	Shape: Circular		, ,		n.)
Dranantiaa	Type: Sanitary	Condition: Sou		Cover Material: Cast Iron	
Properties:			☐ Water Ti		
Frame	Offset: 0 (in.)	Condition: 🗸 Sound	d Crack	red Leaks	
Chimney / Fra	me Adjustment	Exists Material: Bric	k	Parged Height: 2 (in.)
Condition:	☐ Sound ✓ Cracl	ced ☐ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	□ None	☐ Cracks ☐ Mortai	r 🗌 Roots	□Wall	
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Roc	ots V Wall	
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Di	ameter: 48 (in.) Lenç	gth: 0 (in.)		
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	☐ None ☐ Joint	☐ Cracks ☐ Mor	tar 🗌 Roc	ots V Wall	
Bench	✓ Exists Material:	Brick	☐ Parged	d	
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	□ Deterior	orated Leaks Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .	5 ft. Azimuth: 0	
Condition:	✓ Sound ☐ Crack	ted Root Intrusion	☐ Deterio	orated Leaks Debris	
Steps	Count: 4 Missing	: 2			
Surcharge	☐ Evidence Of Sur	charge Depth: 0	(ft.) Activ	re Surcharge Present	

Manhole Inspection Summary

Manhole # S15Y__003MH

Printed On: 1/15/2009 Page 2 of 4

Location View



Misc



inflow evidence from sheeting

Defect 5



cracked chimney brick

Top View



Defect 6



infiltration @ barrel wall

Defect 4



infiltration @ chimney/frame joint

Manhole Inspection Summary

Manhole # S15Y__003MH

Printed On: 1/15/2009 Page 3 of 4

Defect 3



infiltration @ corbel wall

Defect 1




corroded & missing steps

Manhole Inspection Summary

Manhole # S15Y 003MH

Printed On: 1/15/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 10.95 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: 0 Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 10.88 (ft.) Flow Characteristics: Slow

Silt Depth: 0

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection