Manhole In	spection Summary	Manhole # S17C1_022MH
Printed On: 1/22	2/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 17	7C1 Node: 022 Status: Found	Insp Date: 5/15/08 10:28 AM
Incomplete Comments Crew: REI		
		Inspector: paulfry
		Firm: ATS
Location	Address: 1908 letitia av	Cross Street: carroll st
Manhole	Type: Inline Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: <b>Dry</b>	Subject To Ponding: Sheeting
Comments		
Cover	Shape: Circular Diameter: 24 (in.)	
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks		
Chimney / Frame Adjustment    Exists Material: Brick and Concrete    Parged Height: 6 (in.)		
Condition: 🗸 Sound 🗌 Cracked 🔲 Root Intrusion 🔝 Loose Brick 🔲 Deteriorated		
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick Parged	Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick   Deteriorated
Infiltration:	☐ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ✓ Wall
Barrel Material: Brick Parged		
Shape:	Circular Diameter: 48 (in.) Length: 0	<b>0</b> (in.)
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick   Deteriorated
Infiltration:	□ None □ Joint □ Cracks □ Mortar	☐ Roots ✓ Wall
Bench	✓ Exists Material: <b>Brick</b>	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks V Debris
Channel Material: Brick Parged		
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks
Steps	Count: 2 Missing: 2 Corroded	
Surcharge	Evidence Of Surcharge Depth: <b>0</b> (ft.)	☐ Active Surcharge Present

# **Manhole Inspection Summary**

# Manhole # S17C1\_022MH

Printed On: 1/22/2009 Page 2 of 4

**Location View** 



Defect 5



infiltration @ barrel wall

Defect 3



infiltration @ corbel wall

## Top View



Defect 4



debris in channel and on bench

Defect 2



corroded & missing steps

# **Manhole Inspection Summary**

# Manhole # S17C1\_022MH

Printed On: 1/22/2009 Page 3 of 4

### Defect 1



infiltration @ chimney/frame joint

### **Manhole Inspection Summary**

#### Manhole # S17C1\_022MH

Printed On: 1/22/2009 Page 4 of 4

#### 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

☐ Pipe Lined

Invert Depth: 8.66 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **8.24** (ft.) Flow Characteristics: **Slow** 

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection