Manhole Inspection Summary N			Manhole # S17M039MH
Printed On: 1/22	2/2009		Page 1 of 4
Inspection	☐ Is Incomplete	Rating: 4) Poor	
Record Plat: 17	7M Node: 039	Status: Found	Insp Date: 4/16/08 10:04 AM
Incomplete Cor	mments	Crew: REI	
			Inspector: paulfry
			Firm: ATS
Location	Address: 2501 fred	erick av	Cross Street: franklintown rd
Manhole	Type: Terminal	Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab	Weather: Dry	Subject To Ponding: Sheeting
Comments			
Cover	Shape: Circular		(in.) Length: 0 (in.) Dist A/B Grade: 0 (in.)
5	Type: Sanitary	Condition: Soul	
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame	Offset: 1 (in.)	Condition: 🗸 Sound	☐ Cracked ☐ Leaks
Chimney / Frame Adjustment			
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated			
Infiltration:	☐ None ✓ Joint	✓ Cracks ✓ Morta	r □ Roots ✓ Wall
Corbel	Material: Brick	☐ Parge	ed Type: Concentric/Eccentric
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar Roots Wall
Barrel	Material: Brick	☐ Parge	ed
Shape:	Circular Di	ameter: 48 (in.) Leng	gth: 0 (in.)
Condition:	✓ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Loose Brick ☐ Deteriorated
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	ar Roots Wall
Bench	Exists Material:		☐ Parged
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ☐ Debris
Channel	Material: Brick	☐ Parge	ed
Channel E	xposure: Fully Oper	Junc Dist: 0	nearest .5 ft. Azimuth: 0
Condition:	☐ Sound ☐ Crack	xed ☐ Root Intrusion	☐ Deteriorated ☐ Leaks ✓ Debris
Steps	Count: 6 Missing	: 0	
Surcharge	✓ Evidence Of Su	rcharge Depth: 1 (ft.) 🗸 Active Surcharge Present

Manhole Inspection Summary

Manhole # S17M__039MH

Printed On: 1/22/2009 Page 2 of 4

Location View



misc. pipe intruding through corbel wall @ 9 oclock



@ 9 oclock

Defect 5



deteriorated chimney

Top View



Defect 6



corroded steps

Defect 4



debris/mud in terminal channel, active surcharge

Manhole Inspection Summary

Manhole # S17M__039MH

Printed On: 1/22/2009 Page 3 of 4

Defect 3



infiltration dripper @ chimney joint, through cracks and mortar

Defect 1



frame offset

Defect 2



infiltration runner @ chimney joint, infiltration through mortar and wall

Manhole Inspection Summary

Manhole # S17M__039MH

Printed On: 1/22/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 10.53 (ft.) Flow Characteristics: Slow

Silt Depth: **3** (in.) Deposits Extent: **Medium** Infiltration: **None** Pipe Seal Cond: **Sound**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection