Manhole Inspection Summary M			Ma	anhole	┨
Printed On: 1/15	/2009			Page 1 of	4
Inspection	☐ Is Incomplete Ra	ating: <b>3) Fair</b>			
Record Plat: 17	<b>'W</b> Node: <b>004</b> St	atus: <b>Found</b>		Insp Date: 6/24/08 12:49 I	PM
Incomplete Cor	nments			Crew: <b>REI</b>	
				Inspector: paulfry	
				Firm: <b>ATS</b>	
Location	Address: 1614 sexton st		Cross Street: herkimer st		
Manhole	Type: Inline Loca	ation: <b>Roadway</b>		Ground Conditions: <b>Dry</b>	
	Prev. Rehab Wea	ther: <b>Dry</b>	S	Subject To Ponding: <b>Sheeting</b>	
Comments					
_					
Cover	Shape: Circular	Diameter: 24	. ,	. ,	n.)
Dunnantina	Type: Sanitary	Condition: <b>Sour</b>		Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame	Offset: 5 (in.) Co	ondition: 🔽 Sound	Crack	ked Leaks	
Chimney / Frame Adjustment					
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration: None Joint Cracks Mortar Roots Wall					
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration: ☐ None ✓ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Barrel	Material: Brick	☐ Parge	ed		
Shape:	Circular Diamet	ter: <b>48</b> (in.) Leng	th: <b>0</b> (in.)		
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	Loose	Brick Deteriorated	
Infiltration:	✓ None ☐ Joint ☐	Cracks Mort	ar □Ro	ots 🗌 Wall	
Bench	✓ Exists Material: Bric	k	☐ Parge	d	
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	Deteri	orated Leaks Debris	
Channel	Material: Brick	☐ Parge	ed		
Channel E	xposure: <b>Fully Open</b>	Junc Dist: 0	nearest .	5 ft. Azimuth: <b>0</b>	
Condition:	✓ Sound ☐ Cracked	☐ Root Intrusion	Deteri	orated Leaks Debris	
Steps	Count: 3 Missing: 1	✓ Corroded			
Surcharge	☐ Evidence Of Surcharg	ge Depth: <b>0</b> (f	ft.)	ve Surcharge Present	

# **Manhole Inspection Summary**

## Manhole # S17W 004MH

Printed On: 1/15/2009 Page 2 of 4

Location View



Misc



inflow evidence from sheeting

Defect 2



corroded & missing steps

Top View



Defect 3



infiltration @ corbel/frame joint

Defect 1



frame offset

## **Manhole Inspection Summary**

## Manhole # S17W\_\_004MH

12 O'Clock Outflow

Printed On: 1/15/2009 Page 3 of 4

# 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.90 (ft.) Flow Characteristics: Slow

Deposits:  $\slash\hspace{-0.4cm}$  None  $\slash\hspace{-0.4cm}$  Mud  $\slash\hspace{-0.4cm}$  Sludge  $\slash\hspace{-0.4cm}$  Debris  $\slash\hspace{-0.4cm}$  Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 6 OClock



6 O'Clock Inflow

Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.81 (ft.) Flow Characteristics: Slow

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

☐ Possible Illicit Connection

## **Manhole Inspection Summary**

## Manhole # S17W\_\_004MH

9 O'Clock Inflow

Printed On: 1/15/2009 Page 4 of 4

4 in. Circular Gravity Sewer Pipe In @ 9 OClock

