Manhole Inspection Summary M		anhole # S19C1_009MH	
Printed On: 3/13	/2009		Page 1 of 3
Inspection	☐ Is Incomplete Rating: 2)	Good	
Record Plat: 19	OC1 Node: 009 Status: Fo	ound	Insp Date: 11/17/08 10:50 AM
Incomplete Comments			Crew: <b>REI</b>
			Inspector: paulfry
			Firm: <b>ATS</b>
Location	Address: 1952 sponson st		Cross Street: carroll st
Manhole	Type: Inline Location: R	oadway	Ground Conditions: <b>Dry</b>
	Prev. Rehab Weather: <b>D</b>	ry S	Subject To Ponding: <b>Sheeting</b>
Comments			
Cover	·	ameter: <b>24</b> (in.) Lengt	, , , , , , , , , , , , , , , , , , , ,
	,,	dition: <b>Sound</b>	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks			
Chimney / Frame Adjustment			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: ☐ None ☑ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Corbel	Material: Brick	☐ Parged Type:	Concentric/Eccentric
Condition:	n: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel Material: Brick Parged			
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)			
Condition:	ndition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ✓ Wall			
Bench	✓ Exists Material: Brick	☐ Parge	d
Condition:	✓ Sound ☐ Cracked ☐ Room	t Intrusion   Deteri	orated Leaks Debris
Channel Material: Brick Parged			
Channel Exposure: <b>Fully Open</b> Junc Dist: <b>0</b> nearest .5 ft. Azimuth: <b>0</b>			
Condition:	✓ Sound ☐ Cracked ☐ Room	t Intrusion   Deteri	orated Leaks Debris
Steps Count: 3 Missing: 1 Corroded			
Surcharge	Evidence Of Surcharge	Depth: <b>0</b> (ft.) $\square$ Activ	ve Surcharge Present

# **Manhole Inspection Summary**

# Manhole # S19C1\_009MH

Printed On: 3/13/2009 Page 2 of 3

Location View



MISC.



INFLOW EVIDENCE FROM SHEETING

Defect 2



**INFILTRATION @ BARREL WALL** 

### Top View



Defect 3



**CORRODED & MISSING STEPS** 

Defect 1




INFILTRATION @ CHIMNEY/FRAME JOINT

## **Manhole Inspection Summary**

#### Manhole # \$19C1\_009MH

Printed On: 3/13/2009 Page 3 of 3

# 8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.00 (ft.) Flow Characteristics: Slow

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Cracked

Drop: **None** 

Connects To: Manhole

☐ Possible Illicit Connection

#### 8 in. Circular Gravity Sewer Pipe In @ 6 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: **7.90** (ft.) Flow Characteristics: **Slow** 

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None** 

Connects To: Manhole

☐ Possible Illicit Connection