Manhole Inspection Summary M		anhole # S19I1_024MH	
Printed On: 1/22	/2009		Page 1 of 3
Inspection	☐ Is Incomplete Rating: 2)	Good	
Record Plat: 19	Node: 024 Status: Fo	ound	Insp Date: 4/22/08 12:19 PM
Incomplete Comments			Crew: REI
			Inspector: paulfry Firm: ATS
			Firm: A15
Location	Address: 3036 huron st		Cross Street: marbourne st
Manhole	Type: Terminal Location: Ro	padway	Ground Conditions: Dry
	Prev. Rehab Weather: Dr	y S	Subject To Ponding: None
Comments			
Cover	·	meter: 24 (in.) Lengt	
	Type: Sanitary Cond	dition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert			
Frame Offset: 2 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks			
Chimney / Frame Adjustment ☐ Exists Material: ☐ Parged Height: 0 (in.)			
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated			
Infiltration: None Joint Cracks Mortar Roots Wall			
Corbel Material: Brick Parged Type: Concentric/Eccentric			
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Barrel Material: Brick Parged			
Shape: Circular Diameter: 44 (in.) Length: 0 (in.)			
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated			
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall			
Bench	Exists Material:	☐ Parge	d
Condition:	✓ Sound ☐ Cracked ☐ Root	Intrusion	orated ☐ Leaks ☐ Debris
Channel Material: Block Parged			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0			
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris			
Steps Count: 3 Missing: 0 Corroded			
Surcharge	Evidence Of Surcharge	Pepth: 0 (ft.) \square Activ	ve Surcharge Present

Manhole Inspection Summary

Manhole # \$19I1_024MH

Printed On: 1/22/2009 Page 2 of 3

Location View



Defect 2



corroded steps

Defect 3



Top View



Defect 1



Manhole Inspection Summary

Manhole # \$19I1_024MH

Printed On: 1/22/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.81 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: Manhole

☐ Possible Illicit Connection